

PLUMBING SYSTEM

COMPLETION LOG

Project Address: _____

Project Name: _____

Permit Number: _____

Plumber/Company: _____

License Number: _____

Contact Phone: _____

PURPOSE: This log documents the installation and testing of all plumbing fixtures and systems. Use this to verify every fixture is properly installed, leak-free, and functioning correctly before final inspection.

FIXTURE INSTALLATION STANDARDS

Each fixture must meet these installation requirements:

- Fixture installed level and plumb (check with level)
- All supply line connections tight - no leaks under pressure
- All drain connections sealed - no leaks during drain test
- Fixture operates correctly - no drips, proper flow
- Shut-off valves installed and operational
- Shut-off valves accessible (not behind permanently fixed items)
- Aerators installed and clean (no debris from construction)
- P-traps properly installed and vented
- All fixtures properly secured to backing/blocking
- All mounting hardware tight and secure
- Caulking/sealing complete where fixture meets wall/floor
- Manufacturer's installation instructions followed

KITCHEN PLUMBING

Kitchen Sink:

Sink Make/Model: _____

Faucet Make/Model: _____

Installation Date: _____

- Sink properly supported (clips or undermount hardware secure)
- Sink level and properly sealed to countertop
- Hot supply line to left side (standard)
- Cold supply line to right side (standard)
- Supply lines connected and tight - no leaks
- Shut-off valves installed (hot and cold)
- Shut-off valves operate properly
- Faucet installed per manufacturer instructions
- Faucet operates smoothly - both hot and cold
- Spray hose operates properly (if equipped)
- Aerator installed and clean
- P-trap properly installed
- Drain connections tight - no leaks
- Drain stopper operates properly
- Water pressure adequate
- Hot water delivery time acceptable

Dishwasher:

- Dishwasher make/model: _____
- Water supply line connected (typically 3/8" or 1/2")
- Supply line shut-off valve installed and accessible
- Drain line connected to disposal or drain
- High loop installed on drain line (or air gap)
- Dishwasher secured to countertop/cabinets

- Dishwasher level front-to-back and side-to-side
- Door opens and closes properly
- Test cycle run - fills properly
- Test cycle run - drains completely
- No leaks during test cycle
- Spray arms rotate freely

Garbage Disposal:

- Disposal make/model: _____
- Disposal properly mounted to sink
- Discharge drain connected and sealed
- Dishwasher connection made (if applicable)
- Disposal operates properly
- No leaks at mounting flange
- No leaks at discharge connection
- Reset button accessible
- Allen wrench for jam clearing included

Ice Maker Line:

- Ice maker supply line installed: ■ Yes ■ No ■ N/A
- Supply line material: ■ Copper ■ PEX ■ Braided stainless
- Shut-off valve installed and accessible
- Supply line properly secured
- Connection to refrigerator made
- No leaks at connections
- Ice maker produces ice (if refrigerator installed)

Other Kitchen:

Pot Filler Faucet: ■ Installed ■ N/A Notes: _____

Water Filtration System: ■ Installed ■ N/A Notes: _____

Instant Hot Water Dispenser: ■ Installed ■ N/A Notes: _____

Bar Sink: ■ Installed ■ N/A Notes: _____

BATHROOM PLUMBING - FIXTURE LOG

BATHROOM #1:

Location/Name: _____

Type: ☐ Full ☐ 3/4 ☐ Half ☐ Master

Sink/Vanity:

- ☐ Sink/vanity installed and level
- ☐ Faucet make/model: _____
- ☐ Hot/cold supply connected - no leaks
- ☐ Shut-off valves installed and working
- ☐ Faucet operates properly
- ☐ Drain connected - no leaks
- ☐ Pop-up drain operates smoothly
- ☐ P-trap properly installed
- ☐ Adequate water pressure
- ☐ Hot water delivery time acceptable

Toilet:

- ☐ Toilet make/model: _____
- ☐ Toilet properly set on flange
- ☐ Toilet level and secure
- ☐ Wax ring seal - no leaks at base
- ☐ Water supply connected - no leaks
- ☐ Shut-off valve installed and working
- ☐ Toilet flushes properly - complete flush
- ☐ Tank fills properly - stops at correct level
- ☐ No continuous running
- ☐ No leaks at tank-to-bowl connection
- ☐ Seat installed properly

Shower/Tub:

Type: ☐ Shower only ☐ Tub only ☐ Tub/shower combo ☐ N/A

- Fixture make/model: _____
- Valve installed properly - no leaks behind wall
- Shower head/tub spout installed
- Hot/cold operation correct (left hot, right cold)
- Water temperature appropriate (120°F max)
- Water pressure adequate
- Diverter operates properly (tub/shower)
- No leaks at shower head connection
- No leaks at tub spout
- Drain operates properly
- Tub stopper/trip lever works (if applicable)
- Shower door installed and seals properly (if applicable)
- No leaks during operation

BATHROOM #2:

Location/Name: _____

Type: ☐ Full ☐ 3/4 ☐ Half ☐ Master

Sink/Vanity:

- ☐ Faucet make/model: _____
- ☐ All installation checks complete (see Bathroom #1 checklist)
- ☐ No leaks - supply or drain
- ☐ Operates properly

Toilet:

- ☐ Toilet make/model: _____
- ☐ All installation checks complete (see Bathroom #1 checklist)
- ☐ No leaks
- ☐ Flushes properly

Shower/Tub:

- ☐ Type: ☐ Shower only ☐ Tub only ☐ Tub/shower combo ☐ N/A
- ☐ Fixture make/model: _____
- ☐ All installation checks complete (see Bathroom #1 checklist)
- ☐ No leaks
- ☐ Operates properly

BATHROOM #3:

Location/Name: _____ Type: ☐ Full ☐ 3/4 ☐ Half ☐ N/A

- ☐ All fixtures installed per checklists above
- ☐ All fixtures tested - no leaks, proper operation

BATHROOM #4:

Location/Name: _____ Type: ☐ Full ☐ 3/4 ☐ Half ☐ N/A

- ☐ All fixtures installed per checklists above
- ☐ All fixtures tested - no leaks, proper operation

LAUNDRY PLUMBING

- ■ Washer box/outlet installed at proper height (typically 42-48")
- ■ Hot and cold supply valves installed
- ■ Supply valves operate properly (quarter-turn or multi-turn)
- ■ Supply valves accessible
- ■ Drain standpipe installed (18-30" high typical)
- ■ P-trap installed on standpipe
- ■ Washer hoses connected (if washer installed)
- ■ No leaks at valve connections
- ■ Washer test cycle run (if washer installed)
- ■ Drain handles washer discharge without overflow
- ■ Laundry sink installed (if applicable)
- ■ Laundry sink faucet operates properly (if applicable)
- ■ Gas line for dryer (if applicable): ■ Installed ■ N/A

WATER HEATER INSTALLATION

Make/Model: _____

Type: ☐ Electric ☐ Gas ☐ Tankless ☐ Heat Pump

Capacity: _____

Location: _____

Installation Date: _____

- ☐ ☐ Water heater properly supported/secured
- ☐ ☐ Water heater level (tank type)
- ☐ ☐ Cold water inlet connected properly
- ☐ ☐ Hot water outlet connected properly
- ☐ ☐ Shut-off valve on cold water inlet
- ☐ ☐ TPR (temperature/pressure relief) valve installed
- ☐ ☐ TPR discharge pipe installed - terminates 6" above floor or outside
- ☐ ☐ TPR discharge pipe proper material (copper or CPVC)
- ☐ ☐ Drain valve accessible
- ☐ ☐ Gas line connected properly (if gas) - no leaks
- ☐ ☐ Gas shut-off valve within 6 feet (if gas)
- ☐ ☐ Vent pipe properly installed (if gas)
- ☐ ☐ Vent pipe terminates properly outside
- ☐ ☐ Electrical connection made (if electric)
- ☐ ☐ Electrical disconnect accessible (if electric)
- ☐ ☐ Pan installed under heater (if in living space or attic)
- ☐ ☐ Pan drain line runs to exterior or floor drain
- ☐ ☐ Earthquake straps installed (if required by code)
- ☐ ☐ Expansion tank installed (if required)
- ☐ ☐ Water heater producing hot water
- ☐ ☐ Temperature set to 120°F or lower
- ☐ ☐ No leaks at any connections
- ☐ ☐ Manufacturer's instructions left with homeowner

■ ■ Warranty information recorded

EXTERIOR PLUMBING

Hose Bibs (Exterior Faucets):

Location	Type	Frost-Free	Operates OK	No Leaks	Shut-off Valve	Notes
		☐	☐	☐	☐	
		☐	☐	☐	☐	
		☐	☐	☐	☐	
		☐	☐	☐	☐	
		☐	☐	☐	☐	
		☐	☐	☐	☐	

- ☐ ☐ All hose bibs freeze-proof type (if required by climate)
- ☐ ☐ All hose bibs properly secured to structure
- ☐ ☐ All hose bibs slope down when off (for drainage)
- ☐ ☐ Interior shut-off valves accessible for winter shutdown
- ☐ ☐ Exterior shower (if applicable): ☐ Installed ☐ Tested ☐ N/A

COMPLETE SYSTEM TESTING

Pressure Test:

Test Date: _____

Static Pressure (PSI): _____

Test Duration: _____

Pressure Loss: _____

- ■ All fixtures and supply lines pressurized
- ■ System pressure 40-60 PSI (typical residential)
- ■ Pressure held steady for minimum 15 minutes
- ■ No visible leaks at any connection
- ■ No drop in pressure during test
- ■ Pressure regulator functioning (if installed)

Drain Flow Test:

- ■ All drains flow freely - no slow drainage
- ■ No gurgling sounds from drains
- ■ All P-traps holding water (no dry traps)
- ■ No sewer gas odors
- ■ All vents functioning properly
- ■ Multiple fixtures run simultaneously - drains handle load
- ■ No leaks at drain connections under use

Hot Water Performance:

Furthest Fixture from Water Heater: _____

Hot Water Delivery Time (minutes): _____

Hot Water Temperature at Tap (°F): _____

- ■ Hot water delivery time acceptable (typically under 2 minutes)

- ■ Water temperature 120°F or lower (scalding prevention)
- ■ Consistent temperature at all fixtures
- ■ Adequate hot water volume for household needs

SPECIAL SYSTEMS (if applicable)

Well System:

Well Installed: ☐ Yes ☐ No ☐ N/A

Well Depth (feet): _____

Pump Type: ☐ Submersible ☐ Jet ☐ Other: _____

Pump HP: _____

Pressure Tank Size (gallons): _____

Cut-in Pressure (PSI): _____

Cut-out Pressure (PSI): _____

- ☐ ☐ Pump operates properly
- ☐ ☐ Pressure tank properly charged
- ☐ ☐ Pressure switch functioning correctly
- ☐ ☐ Well cap sealed properly
- ☐ ☐ Water quality test completed
- ☐ ☐ Adequate flow rate for household needs

Septic System:

Septic System Installed: ☐ Yes ☐ No ☐ N/A

Tank Size (gallons): _____

Tank Type: ☐ Concrete ☐ Plastic ☐ Fiberglass

Drain Field Type: _____

Installation Date: _____

Inspection Date: _____

Inspection Result: ☐ Passed ☐ Failed

FINAL PLUMBING INSPECTION

Inspection Requested Date: _____

Inspection Scheduled Date: _____

Inspector Name: _____

Inspection Date: _____

Inspection Time: _____

Pre-Inspection Checklist:

- ☐ ☐ All fixtures installed and tested
- ☐ ☐ No leaks anywhere in system
- ☐ ☐ All drains flowing properly
- ☐ ☐ Water pressure adequate throughout
- ☐ ☐ Hot water system functioning
- ☐ ☐ All shut-off valves accessible
- ☐ ☐ Access panels installed where required
- ☐ ☐ Clean-outs accessible
- ☐ ☐ All work completed per approved plans

Inspection Result:

- ☐ PASSED - Certificate Issued
- ☐ FAILED - Corrections Required (see below)

Required Corrections:
