

HVAC SYSTEM

COMPLETION & COMMISSIONING

Project Address: _____

Project Name: _____

Permit Number: _____

HVAC Contractor: _____

License Number: _____

Contact Phone: _____

PURPOSE: This document verifies proper installation, startup, and commissioning of the complete HVAC system. Proper commissioning ensures the system operates efficiently, safely, and as designed.

EQUIPMENT INSTALLATION

Indoor Unit (Furnace/Air Handler):

Make/Model: _____

Serial Number: _____

BTU Input/Output: _____

Fuel Type: ☐ Natural Gas ☐ Propane ☐ Electric ☐ Oil

AFUE Rating: _____

Location: _____

Installation Date: _____

- ☐ ☐ Unit installed level and properly supported
- ☐ ☐ Proper clearances maintained (front, sides, top per manufacturer)
- ☐ ☐ Unit properly secured to platform or hung from joists
- ☐ ☐ Gas line connected properly (if gas) - no leaks
- ☐ ☐ Gas shut-off valve within 6 feet (if gas)
- ☐ ☐ Gas line pressure tested (if gas)
- ☐ ☐ Electrical connection made - proper voltage and amperage
- ☐ ☐ Electrical disconnect within sight of unit
- ☐ ☐ Condensate drain line installed with proper slope
- ☐ ☐ Condensate drain terminates appropriately
- ☐ ☐ Condensate trap installed (if required)
- ☐ ☐ Secondary drain pan installed (if in attic/living space)
- ☐ ☐ Secondary drain pan alarm/sensor installed
- ☐ ☐ Combustion air intake adequate (if gas)
- ☐ ☐ Vent pipe properly installed (if gas)
- ☐ ☐ Vent pipe properly supported and sloped
- ☐ ☐ Vent termination proper distance from windows/openings
- ☐ ☐ Filter access accessible
- ☐ ☐ Blower door/access panels properly secured

Outdoor Unit (Condensing Unit/Heat Pump):

Make/Model: _____

Serial Number: _____

Tonnage: _____

SEER Rating: _____

Type: ☐ Air Conditioner ☐ Heat Pump

Refrigerant Type: _____

Location: _____

- ☐ ☐ Unit installed on level pad (concrete or composite)
- ☐ ☐ Pad stable and properly sized
- ☐ ☐ Unit level side-to-side and front-to-back (within 1/4")
- ☐ ☐ Proper clearances maintained (12" sides, 24" service side, 60" top)
- ☐ ☐ No vegetation or obstructions blocking airflow
- ☐ ☐ Refrigerant lines connected and insulated
- ☐ ☐ Line set insulation complete - no exposed copper
- ☐ ☐ Line set properly secured to structure
- ☐ ☐ Electrical disconnect installed within sight of unit
- ☐ ☐ Electrical disconnect proper rating (check data plate)
- ☐ ☐ Whip (flexible conduit) to unit installed properly
- ☐ ☐ Electrical connections tight at contactor and terminals
- ☐ ☐ Condenser fan rotates freely by hand (power off)
- ☐ ☐ Coil fins undamaged and clean
- ☐ ☐ Service valves accessible

DUCTWORK COMPLETION

- ■ All supply registers installed
- ■ All supply registers properly secured
- ■ Register boot connections sealed with mastic
- ■ All return grilles installed
- ■ Return grille connections sealed
- ■ Main trunk line connections sealed
- ■ All branch take-offs sealed
- ■ Flexible duct properly supported (every 4-5 feet)
- ■ Flexible duct not kinked or crushed
- ■ Ductwork insulation complete (if required)
- ■ No disconnected ductwork
- ■ Filter installed - correct size noted: _____
- ■ Filter access accessible
- ■ Return air pathways adequate (no blocked returns)
- ■ Access panels installed for dampers and controls

Register/Grille Schedule:

Room	Supply Register Size	Qty	Return Grille Size	Qty	Notes

Room	Supply Register Size	Qty	Return Grille Size	Qty	Notes

THERMOSTAT INSTALLATION

Make/Model: _____

Type: ☐ Programmable ☐ Non-Programmable ☐ Smart/WiFi

Location: _____

Number of Zones: _____

- ☐ ☐ Thermostat located on interior wall (not exterior)
- ☐ ☐ Location away from direct sunlight
- ☐ ☐ Location away from heat sources (lamps, appliances)
- ☐ ☐ Location away from drafts (doors, windows)
- ☐ ☐ Thermostat mounted level at 52-60" height
- ☐ ☐ All wires properly labeled
- ☐ ☐ All wire connections tight
- ☐ ☐ Thermostat wired correctly - tested with system
- ☐ ☐ Programmable thermostat programmed (if applicable)
- ☐ ☐ Smart thermostat connected to WiFi (if applicable)
- ☐ ☐ Homeowner trained on thermostat operation
- ☐ ☐ Manual/instructions left with homeowner

SYSTEM COMMISSIONING

Professional commissioning must be performed by qualified HVAC technician:

Commissioning Technician: _____

Company: _____

License Number: _____

Commissioning Date: _____

Refrigerant Charging (Air Conditioner/Heat Pump):

Refrigerant Type: _____

Charge Weight (lbs): _____

Charging Method: ☐ Subcooling ☐ Superheat ☐ Weigh-In

Outdoor Temperature (°F): _____

Indoor Temperature (°F): _____

Indoor Relative Humidity (%): _____

Subcooling Method (preferred for TXV systems):

High Side Pressure (PSI): _____

Saturation Temperature (°F): _____

Liquid Line Temperature (°F): _____

Subcooling (°F): _____

Target Subcooling per Manufacturer: _____

Subcooling Within Spec: ☐ Yes ☐ No

Superheat Method (for fixed orifice/piston systems):

Low Side Pressure (PSI): _____

Saturation Temperature (°F): _____

Suction Line Temperature (°F): _____

Superheat (°F): _____

Target Superheat per Manufacturer: _____

Superheat Within Spec: ☐ Yes ☐ No

Airflow Verification:

Blower Speed Setting: _____

Supply Air Temperature (°F): _____

Return Air Temperature (°F): _____

Temperature Split (°F): _____

Target Split (cooling: 15-20°F): _____

Airflow CFM (if measured): _____

Target Airflow (400 CFM/ton): _____

Airflow Adequate: ☐ Yes ☐ No

Gas Furnace Checks (if applicable):

Gas Type: ☐ Natural Gas ☐ Propane

Manifold Pressure (in. w.c.): _____

Target Manifold Pressure: _____

Temperature Rise (°F): _____

Target Temperature Rise Range: _____

Flame Appearance: ☐ Blue/Stable ☐ Other: _____

Carbon Monoxide Test (PPM): _____

CO Level Acceptable (<10 PPM): ☐ Yes ☐ No

Vent Draft Adequate: ☐ Yes ☐ No ☐ N/A

OPERATIONAL TESTING

Heating Mode Test:

- ■ Thermostat set to HEAT mode
- ■ Temperature set above room temperature
- ■ Furnace/heat pump starts within 1-2 minutes
- ■ Ignition sequence normal (if gas)
- ■ Burner flames stable and blue (if gas)
- ■ Blower starts after heat-up delay
- ■ Warm air from all supply registers
- ■ Airflow adequate at all registers
- ■ System runs continuously without cycling
- ■ No unusual noises during operation
- ■ System reaches temperature setpoint and cycles off
- ■ Blower continues for cool-down period
- ■ No error codes or warning lights

Cooling Mode Test:

- ■ Thermostat set to COOL mode
- ■ Temperature set below room temperature
- ■ Outdoor unit starts (compressor and fan)
- ■ Indoor blower starts
- ■ Cool air from all supply registers
- ■ Temperature drop 15-20°F (supply vs. return)
- ■ Condensate draining properly
- ■ No water leaks from indoor unit
- ■ Outdoor unit running smoothly - no unusual noises
- ■ System runs continuously without short-cycling
- ■ System reaches temperature setpoint and cycles off
- ■ No error codes or warning lights

General System Operation:

- ■ Thermostat controls system properly
- ■ Fan mode AUTO and ON both work
- ■ System cycles properly - not short-cycling
- ■ No vibration in ductwork during operation
- ■ No whistling or whooshing sounds from registers
- ■ All rooms receiving adequate airflow
- ■ Return air adequate - no negative pressure issues
- ■ Emergency heat operates (if heat pump) - ■ N/A
- ■ Reversing valve operates (if heat pump) - ■ N/A
- ■ Outdoor unit clean and free of debris

AIRFLOW BALANCING

Verify adequate airflow to all rooms:

Room	Supply Register	Airflow	Temperature	Damper Adjustment	Notes
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			
		■ Good ■ Low			

- ■ All rooms receiving airflow
- ■ Hot/cold spots identified and addressed
- ■ Dampers adjusted for balanced airflow
- ■ Temperature variation between rooms minimal (within 3-4°F)

FINAL HVAC INSPECTION

Inspection Requested Date: _____

Inspection Scheduled Date: _____

Inspector Name: _____

Inspection Date: _____

Inspection Time: _____

Pre-Inspection Checklist:

- ■ All equipment properly installed
- ■ All ductwork complete and sealed
- ■ System commissioned by qualified technician
- ■ Refrigerant charge verified
- ■ Heating and cooling both tested
- ■ Thermostat functioning properly
- ■ All required disconnects installed
- ■ Proper clearances maintained
- ■ Condensate drains functioning
- ■ Work completed per approved plans

Inspection Result:

- PASSED - Certificate Issued
- FAILED - Corrections Required (see below)

Required Corrections:

Corrections Completed Date: _____

Re-Inspection Date: _____

Re-Inspection Result: ☐ PASSED ☐ FAILED

WARRANTY & DOCUMENTATION

Equipment Warranty Period: _____

Parts Warranty Period: _____

Labor Warranty Period: _____

Compressor Warranty Period: _____

Registration Required: ☐ Yes ☐ No

Registration Completed: ☐ Yes ☐ No ☐ N/A

Registration Date: _____

Documentation Provided to Homeowner:

- ☐ ☐ Equipment owner's manuals (indoor and outdoor units)
- ☐ ☐ Thermostat manual and programming guide
- ☐ ☐ Warranty information and registration
- ☐ ☐ Filter size and replacement schedule
- ☐ ☐ Maintenance schedule and recommendations
- ☐ ☐ Contractor contact information for service
- ☐ ☐ As-built duct layout (if available)
- ☐ ☐ Commissioning report with all measurements

HVAC Technician Signature: _____

Date: _____

Owner/Builder Signature: _____

Date: _____