

FINAL SYSTEMS

WALKTHROUGH CHECKLIST

Project Address: _____

Project Name: _____

Walkthrough Date: _____

Conducted By: _____

PURPOSE: This comprehensive walkthrough verifies that ALL systems are functioning properly before final inspection and move-in. Test every fixture, outlet, switch, and system. This is your final quality check.

INSTRUCTIONS: Go through every room systematically. Check every box as you test. Mark any issues in the Notes column for immediate correction. Do not skip anything - test everything!

ELECTRICAL SYSTEMS WALKTHROUGH

Complete Lighting Test:

Turn on EVERY light switch in the house and verify operation:

[illegible]

Room/Location	Switch Test	Light Works	Bulbs OK	3-Way Works	Dimmer OK	Notes
	■	■	■	■ N/A	■ N/A	
	■	■	■	■ N/A	■ N/A	
	■	■	■	■ N/A	■ N/A	
	■	■	■	■ N/A	■ N/A	

Complete Outlet Test:

Test EVERY outlet with circuit tester:

[illegible]

Room/Location	Outlet Tested	Polarity OK	GFCI Trips	GFCI Resets	Notes
	■	■	■ N/A	■ N/A	
	■	■	■ N/A	■ N/A	
	■	■	■ N/A	■ N/A	
	■	■	■ N/A	■ N/A	
	■	■	■ N/A	■ N/A	
	■	■	■ N/A	■ N/A	
	■	■	■ N/A	■ N/A	

Safety Device Testing:

- ■ All smoke detectors tested - alarm sounds
- ■ All smoke detectors interconnected - test one, all alarm
- ■ All carbon monoxide detectors tested - alarm sounds
- ■ All GFCI outlets tested - trip function works
- ■ All GFCI outlets reset properly
- ■ AFCI breakers tested - function properly

Exterior Electrical:

- ■ All exterior lights tested and working
- ■ All exterior outlets tested - GFCI protected
- ■ Garage door opener operates properly
- ■ Garage lights work
- ■ Doorbell works (front and back if applicable)
- ■ Landscape lighting tested (if installed)

PLUMBING SYSTEMS WALKTHROUGH

Run Every Faucet:

Test hot AND cold water at every fixture:

Location/Fixture	Cold Runs	Hot Runs	Pressure OK	No Leaks	Drains OK	Notes
Kitchen Sink	■	■	■	■	■	
Kitchen Sink Spray	■	■	■	■	■	
Master Bath Sink 1	■	■	■	■	■	
Master Bath Sink 2	■	■	■	■	■	
Master Shower	■	■	■	■	■	
Master Tub	■	■	■	■	■	
Bath 2 Sink	■	■	■	■	■	
Bath 2 Shower/Tub	■	■	■	■	■	
Bath 3 Sink	■	■	■	■	■	
Bath 3 Shower/Tub	■	■	■	■	■	
Bath 4 Sink	■	■	■	■	■	
Powder Room Sink	■	■	■	■	■	
Laundry Sink	■	■	■	■	■	
Utility Sink	■	■	■	■	■	
Hose Bib - Front	■	■	■	■	■	
Hose Bib - Back	■	■	■	■	■	
Hose Bib - Side	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	

Flush Every Toilet:

Location	Flushes Properly	Fills Properly	Stops Filling	No Leaks	No Running	Notes
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

Appliance Testing:

- ☐ ☐ Dishwasher - run complete cycle, fills properly
- ☐ ☐ Dishwasher - drains completely, no leaks
- ☐ ☐ Garbage disposal - operates properly, no leaks
- ☐ ☐ Washing machine - fills properly (if installed)
- ☐ ☐ Washing machine - drains properly (if installed)
- ☐ ☐ Ice maker - produces ice (if installed)
- ☐ ☐ Water heater - producing hot water consistently

Leak Check:

- ☐ ☐ Check under all sinks - no leaks
- ☐ ☐ Check around all toilets - no water at base
- ☐ ☐ Check all shut-off valve connections - no drips
- ☐ ☐ Check water heater connections - no leaks
- ☐ ☐ Check around tub/shower surrounds - no water damage
- ☐ ☐ Check ceilings below bathrooms - no water stains
- ☐ ☐ Check basement/crawl space - no pipe leaks

HVAC SYSTEMS WALKTHROUGH

Extended Heating Test (30 minutes minimum):

Test Start Time: _____

Start Temperature: _____

Target Temperature: _____

Test End Time: _____

End Temperature: _____

- ■ System starts when thermostat calls for heat
- ■ Warm air from all registers within 5 minutes
- ■ System runs continuously without cycling off
- ■ Temperature rises steadily
- ■ All rooms getting warm air
- ■ No cold spots in house
- ■ System reaches setpoint and cycles off properly
- ■ No unusual noises during operation
- ■ No burning smell
- ■ Blower operates smoothly

Extended Cooling Test (30 minutes minimum):

Test Start Time: _____

Start Temperature: _____

Target Temperature: _____

Test End Time: _____

End Temperature: _____

- ■ System starts when thermostat calls for cooling
- ■ Outdoor unit running (compressor and fan)
- ■ Cool air from all registers within 5 minutes

- ■ System runs continuously without short-cycling
- ■ Temperature drops steadily
- ■ All rooms getting cool air
- ■ No warm spots in house
- ■ Condensate draining properly (check drain)
- ■ System reaches setpoint and cycles off properly
- ■ No unusual noises from indoor or outdoor unit

Airflow Check - Every Register:

[illegible]

Thermostat Function:

- ■ Thermostat displays correctly
- ■ Heat mode functions
- ■ Cool mode functions
- ■ Fan AUTO mode works
- ■ Fan ON mode works
- ■ Temperature displayed accurately
- ■ Program operates correctly (if programmable)

- ■ WiFi connected (if smart thermostat)

DOORS AND WINDOWS WALKTHROUGH

Test Every Door:

Door Location	Opens/Closes	Latches	Lock Works	No Sticking	Weatherstrip OK	Notes
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

Test Every Window:

Window Location	Opens/Closes	Locks	Screen OK	No Damage	Weatherstrip OK	Notes
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

Window Location	Opens/Closes	Locks	Screen OK	No Damage	Weatherstrip OK	Notes
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	
	■	■	■	■	■	

FINAL SYSTEM CHECKS

Safety Systems:

- ■ All smoke detectors working and interconnected
- ■ All CO detectors working
- ■ All GFCI outlets working
- ■ Fire extinguisher locations identified
- ■ Main electrical panel labeled completely
- ■ Main water shut-off accessible and labeled
- ■ Main gas shut-off accessible and labeled (if gas)
- ■ Emergency phone numbers posted

Garage:

- ■ Garage door opener works - remote and wall button
- ■ Garage door safety sensors working (obstruction test)
- ■ Garage door opens and closes smoothly
- ■ Garage door emergency release works
- ■ Garage lights work
- ■ Garage outlets work (GFCI protected)
- ■ Garage service door works and locks

Miscellaneous:

- ■ Doorbell works (all locations)
- ■ Attic access operable
- ■ Crawl space access operable (if applicable)
- ■ Sump pump operates (if applicable)
- ■ Well pump operates (if applicable)
- ■ Septic alarm tested (if applicable)
- ■ Security system tested (if applicable)
- ■ Intercom system tested (if applicable)

ISSUES IDENTIFIED

List all issues found during walkthrough for immediate correction:

#	System	Location	Issue Description	Corrected	Date Fixed
1				■	
2				■	
3				■	
4				■	
5				■	
6				■	
7				■	
8				■	
9				■	
10				■	
11				■	
12				■	
13				■	
14				■	
15				■	
16				■	
17				■	
18				■	
19				■	
20				■	
21				■	
22				■	
23				■	
24				■	
25				■	

WALKTHROUGH COMPLETION

Walkthrough Summary:

Total Items Checked: _____

Issues Found: _____

Issues Corrected: _____

Outstanding Issues: _____

- All systems tested and functioning properly
- All identified issues corrected
- House ready for final inspection
- House ready for occupancy

Notes/Comments:

Conducted By (Print Name): _____

Signature: _____

Date: _____

:

Owner/Builder (Print Name): _____

Signature: _____

Date: _____