

4.4 Final Systems Walkthrough

The final quality check before inspection and move-in — every light, outlet, fixture, register, door and window tested and recorded, with an issues log to drive corrections.

Project Address: _____

Project Name: _____

Walkthrough Date: _____ Conducted By: _____

PURPOSE: This walkthrough verifies that ALL systems are functioning properly before final inspection and move-in. Test every fixture, outlet, switch and system. This is your final quality check.

INSTRUCTIONS: Go through every room systematically. Check every box as you test. Record any issue in the Notes column and carry it to the Issues Identified log for correction. Do not skip anything — test everything.

ELECTRICAL SYSTEMS WALKTHROUGH

Turn on EVERY light switch in the house and verify operation:

Complete Lighting Test

Room / Location	Switch Tested	Light Works	Bulbs OK	3-Way Works	Dimmer OK	Notes
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	

Complete Lighting Test

Room / Location	Switch Tested	Light Works	Bulbs OK	3-Way Works	Dimmer OK	Notes
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	

Room / Location	Switch Tested	Light Works	Bulbs OK	3-Way Works	Dimmer OK	Notes
	☐	☐	☐	☐ OK ☐ N/A	☐ OK ☐ N/A	

Complete Outlet Test

[illegible]

Complete Outlet Test

[illegible]

Safety Device Testing

- ☐ All smoke detectors tested — alarm sounds
- ☐ All smoke detectors interconnected — test one, all alarm
- ☐ All carbon monoxide detectors tested — alarm sounds
- ☐ All GFCI outlets tested — trip function works
- ☐ All GFCI outlets reset properly
- ☐ AFCI breakers tested — function properly

Exterior Electrical

- ☐ All exterior lights tested and working
- ☐ All exterior outlets tested — GFCI protected
- ☐ Garage door opener operates properly
- ☐ Garage lights work
- ☐ Doorbell works (front and back if applicable)
- ☐ Landscape lighting tested (if installed)

PLUMBING SYSTEMS WALKTHROUGH

Test hot AND cold water at every fixture:

Run Every Faucet

Location / Fixture	Cold Runs	Hot Runs	Pressure OK	No Leaks	Drains OK	Notes
Kitchen Sink	☐	☐	☐	☐	☐	
Kitchen Sink Spray	☐	☐	☐	☐	☐	
Master Bath Sink 1	☐	☐	☐	☐	☐	
Master Bath Sink 2	☐	☐	☐	☐	☐	
Master Shower	☐	☐	☐	☐	☐	
Master Tub	☐	☐	☐	☐	☐	
Bath 2 Sink	☐	☐	☐	☐	☐	

Run Every Faucet

Location / Fixture	Cold Runs	Hot Runs	Pressure OK	No Leaks	Drains OK	Notes
Bath 2 Shower/Tub	☐	☐	☐	☐	☐	
Bath 3 Sink	☐	☐	☐	☐	☐	
Bath 3 Shower/Tub	☐	☐	☐	☐	☐	
Bath 4 Sink	☐	☐	☐	☐	☐	
Powder Room Sink	☐	☐	☐	☐	☐	
Laundry Sink	☐	☐	☐	☐	☐	
Utility Sink	☐	☐	☐	☐	☐	
Hose Bib — Front	☐	☐	☐	☐	☐	
Hose Bib — Back	☐	☐	☐	☐	☐	
Hose Bib — Side	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

Flush Every Toilet

Location	Flushes Properly	Fills Properly	Stops Filling	No Leaks	No Running	Notes
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

Flush Every Toilet

Location	Flushes Properly	Fills Properly	Stops Filling	No Leaks	No Running	Notes
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

Appliance Testing

- ☐ Dishwasher — run complete cycle, fills properly
- ☐ Dishwasher — drains completely, no leaks
- ☐ Garbage disposal — operates properly, no leaks
- ☐ Washing machine — fills properly (if installed)
- ☐ Washing machine — drains properly (if installed)
- ☐ Ice maker — produces ice (if installed)
- ☐ Water heater — producing hot water consistently

Leak Check

- ☐ Check under all sinks — no leaks
- ☐ Check around all toilets — no water at base
- ☐ Check all shut-off valve connections — no drips
- ☐ Check water heater connections — no leaks
- ☐ Check around tub/shower surrounds — no water damage
- ☐ Check ceilings below bathrooms — no water stains
- ☐ Check basement/crawl space — no pipe leaks

HVAC SYSTEMS WALKTHROUGH

Extended Heating Test (30 minutes minimum)

Test Start Time: _____ Start Temperature: _____

Target Temperature: _____ Test End Time: _____

End Temperature: _____

- ☐ System starts when thermostat calls for heat
- ☐ Warm air from all registers within 5 minutes
- ☐ System runs continuously without cycling off
- ☐ Temperature rises steadily
- ☐ All rooms getting warm air
- ☐ No cold spots in house
- ☐ System reaches setpoint and cycles off properly
- ☐ No unusual noises during operation
- ☐ No burning smell
- ☐ Blower operates smoothly

Extended Cooling Test (30 minutes minimum)

Test Start Time: _____ Start Temperature: _____

Target Temperature: _____ Test End Time: _____

End Temperature: _____

- ☐ System starts when thermostat calls for cooling
- ☐ Outdoor unit running (compressor and fan)
- ☐ Cool air from all registers within 5 minutes
- ☐ System runs continuously without short-cycling
- ☐ Temperature drops steadily
- ☐ All rooms getting cool air

- ☐ No warm spots in house
- ☐ Condensate draining properly (check drain)
- ☐ System reaches setpoint and cycles off properly
- ☐ No unusual noises from indoor or outdoor unit

Airflow Check — Every Register

Room	Airflow Adequate	Register Secure	Notes
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	
	☐	☐	

Airflow Check — Every Register

Room	Airflow Adequate	Register Secure	Notes
	☐	☐	
	☐	☐	
	☐	☐	

Thermostat Function

- ☐ Thermostat displays correctly
- ☐ Heat mode functions
- ☐ Cool mode functions
- ☐ Fan AUTO mode works
- ☐ Fan ON mode works
- ☐ Temperature displayed accurately
- ☐ Program operates correctly (if programmable)
- ☐ WiFi connected (if smart thermostat)

DOORS AND WINDOWS WALKTHROUGH**Test Every Door**

Door Location	Opens / Closes	Latches	Lock Works	No Sticking	Weatherstrip OK	Notes
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

Test Every Door

Door Location	Opens / Closes	Latches	Lock Works	No Sticking	Weatherstrip OK	Notes
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

Test Every Window

Window Location	Opens / Closes	Locks	Screen OK	No Damage	Weatherstrip OK	Notes
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

Test Every Window

Window Location	Opens / Closes	Locks	Screen OK	No Damage	Weatherstrip OK	Notes
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	
	☐	☐	☐	☐	☐	

FINAL SYSTEM CHECKS

Safety Systems

- ☐ All smoke detectors working and interconnected
- ☐ All CO detectors working
- ☐ All GFCI outlets working
- ☐ Fire extinguisher locations identified
- ☐ Main electrical panel labeled completely
- ☐ Main water shut-off accessible and labeled
- ☐ Main gas shut-off accessible and labeled (if gas)
- ☐ Emergency phone numbers posted

Garage

- ☐ Garage door opener works — remote and wall button
- ☐ Garage door safety sensors working (obstruction test)
- ☐ Garage door opens and closes smoothly
- ☐ Garage door emergency release works
- ☐ Garage lights work
- ☐ Garage outlets work (GFCI protected)
- ☐ Garage service door works and locks

Miscellaneous

- ☐ Doorbell works (all locations)
- ☐ Attic access operable
- ☐ Crawl space access operable (if applicable)
- ☐ Sump pump operates (if applicable)
- ☐ Well pump operates (if applicable)
- ☐ Septic alarm tested (if applicable)
- ☐ Security system tested (if applicable)
- ☐ Intercom system tested (if applicable)

ISSUES IDENTIFIED

List every issue found during the walkthrough for immediate correction:

Issues & Corrections Log

#	System	Location	Issue Description	Corrected	Date Fixed
1				☐	
2				☐	
3				☐	
4				☐	
5				☐	
6				☐	
7				☐	
8				☐	
9				☐	
10				☐	
11				☐	

Issues & Corrections Log

#	System	Location	Issue Description	Corrected	Date Fixed
12				☐	
13				☐	
14				☐	
15				☐	
16				☐	
17				☐	
18				☐	
19				☐	
20				☐	
21				☐	
22				☐	
23				☐	
24				☐	
25				☐	

WALKTHROUGH COMPLETION

Walkthrough Summary

Total Items Checked: _____ Issues Found: _____

Issues Corrected: _____ Outstanding Issues: _____

☐

All systems tested and functioning properly

☐

All identified issues corrected

☐

House ready for final inspection

☐

House ready for occupancy

Notes / Comments

Sign-Off

Conducted By (print name): _____

Signature: _____ Date: _____

Owner/Builder (print name): _____

Signature: _____ Date: _____