

4.2 Plumbing System Completion Log

Installation and testing of every plumbing fixture and system — verified leak-free and functioning before final inspection.

Project Address: _____

Project Name: _____ Permit Number: _____

Plumber / Company: _____ License Number: _____

Contact Phone: _____

PURPOSE: This log documents the installation and testing of all plumbing fixtures and systems. Use it to verify every fixture is properly installed, leak-free and functioning correctly before final inspection.

FIXTURE INSTALLATION STANDARDS

Each fixture must meet these installation requirements:

- ☐ Fixture installed level and plumb (check with level)
- ☐ All supply line connections tight — no leaks under pressure
- ☐ All drain connections sealed — no leaks during drain test
- ☐ Fixture operates correctly — no drips, proper flow
- ☐ Shut-off valves installed and operational
- ☐ Shut-off valves accessible (not behind permanently fixed items)
- ☐ Aerators installed and clean (no debris from construction)
- ☐ P-traps properly installed and vented
- ☐ All fixtures properly secured to backing/blocking
- ☐ All mounting hardware tight and secure
- ☐ Caulking/sealing complete where fixture meets wall/floor
- ☐ Manufacturer's installation instructions followed

KITCHEN PLUMBING

Kitchen Sink

Sink Make/Model: _____ Faucet Make/Model: _____

Installation Date: _____

- ☐ Sink properly supported (clips or undermount hardware secure)
- ☐ Sink level and properly sealed to countertop
- ☐ Hot supply line to left side (standard)
- ☐ Cold supply line to right side (standard)
- ☐ Supply lines connected and tight — no leaks
- ☐ Shut-off valves installed (hot and cold)
- ☐ Shut-off valves operate properly
- ☐ Faucet installed per manufacturer instructions
- ☐ Faucet operates smoothly — both hot and cold
- ☐ Spray hose operates properly (if equipped)
- ☐ Aerator installed and clean
- ☐ P-trap properly installed
- ☐ Drain connections tight — no leaks
- ☐ Drain stopper operates properly
- ☐ Water pressure adequate
- ☐ Hot water delivery time acceptable

Dishwasher

Dishwasher Make/Model: _____

- ☐ Water supply line connected (typically 3/8" or 1/2")
- ☐ Supply line shut-off valve installed and accessible
- ☐ Drain line connected to disposal or drain
- ☐ High loop installed on drain line (or air gap)

- ☐ Dishwasher secured to countertop/cabinets
- ☐ Dishwasher level front-to-back and side-to-side
- ☐ Door opens and closes properly
- ☐ Test cycle run — fills properly
- ☐ Test cycle run — drains completely
- ☐ No leaks during test cycle
- ☐ Spray arms rotate freely

Garbage Disposal

Disposal Make/Model: _____

- ☐ Disposal properly mounted to sink
- ☐ Discharge drain connected and sealed
- ☐ Dishwasher connection made (if applicable)
- ☐ Disposal operates properly
- ☐ No leaks at mounting flange
- ☐ No leaks at discharge connection
- ☐ Reset button accessible
- ☐ Allen wrench for jam clearing included

Ice Maker Line

Supply & Material

Item	Status	Notes
Ice maker supply line installed	☐ Yes ☐ No ☐ N/A	
Supply line material	☐ Copper ☐ PEX ☐ Braided stainless	

- ☐ Shut-off valve installed and accessible
- ☐ Supply line properly secured
- ☐ Connection to refrigerator made
- ☐ No leaks at connections

☐ Ice maker produces ice (if refrigerator installed)

Other Kitchen Fixtures

Item	Status	Notes
Pot filler faucet	☐ Installed ☐ N/A	
Water filtration system	☐ Installed ☐ N/A	
Instant hot water dispenser	☐ Installed ☐ N/A	
Bar sink	☐ Installed ☐ N/A	

BATHROOM PLUMBING — FIXTURE LOG

Bathroom #1

Location / Name: _____

TYPE: ☐ Full ☐ 3/4 ☐ Half ☐ Master

Sink / Vanity

Faucet Make/Model: _____

- ☐ Sink/vanity installed and level
- ☐ Hot/cold supply connected — no leaks
- ☐ Shut-off valves installed and working
- ☐ Faucet operates properly
- ☐ Drain connected — no leaks
- ☐ Pop-up drain operates smoothly
- ☐ P-trap properly installed
- ☐ Adequate water pressure
- ☐ Hot water delivery time acceptable

Toilet

Toilet Make/Model: _____

- ☐ Toilet properly set on flange

- ☐ Toilet level and secure
- ☐ Wax ring seal — no leaks at base
- ☐ Water supply connected — no leaks
- ☐ Shut-off valve installed and working
- ☐ Toilet flushes properly — complete flush
- ☐ Tank fills properly — stops at correct level
- ☐ No continuous running
- ☐ No leaks at tank-to-bowl connection
- ☐ Seat installed properly

Shower / Tub

TYPE: ☐ Shower only ☐ Tub only ☐ Tub/shower combo ☐ N/A

Fixture Make/Model: _____

- ☐ Valve installed properly — no leaks behind wall
- ☐ Shower head/tub spout installed
- ☐ Hot/cold operation correct (left hot, right cold)
- ☐ Water temperature appropriate (120°F max)
- ☐ Water pressure adequate
- ☐ Diverter operates properly (tub/shower)
- ☐ No leaks at shower head connection
- ☐ No leaks at tub spout
- ☐ Drain operates properly
- ☐ Tub stopper/trip lever works (if applicable)
- ☐ Shower door installed and seals properly (if applicable)
- ☐ No leaks during operation

Bathroom #2

Location / Name: _____

TYPE: ☐ Full ☐ 3/4 ☐ Half ☐ Master

Sink / Vanity

Faucet Make/Model: _____

- ☐ All installation checks complete (see Bathroom #1 checklist)
- ☐ No leaks — supply or drain
- ☐ Operates properly

Toilet

Toilet Make/Model: _____

- ☐ All installation checks complete (see Bathroom #1 checklist)
- ☐ No leaks
- ☐ Flushes properly

Shower / Tub**TYPE:** ☐ Shower only ☐ Tub only ☐ Tub/shower combo ☐ N/A

Fixture Make/Model: _____

- ☐ All installation checks complete (see Bathroom #1 checklist)
- ☐ No leaks
- ☐ Operates properly

Bathroom #3

Location / Name: _____

TYPE: ☐ Full ☐ 3/4 ☐ Half ☐ N/A

- ☐ All fixtures installed per checklists above
- ☐ All fixtures tested — no leaks, proper operation

Bathroom #4

Location / Name: _____

TYPE: ☐ Full ☐ 3/4 ☐ Half ☐ N/A

- ☐ All fixtures installed per checklists above
- ☐ All fixtures tested — no leaks, proper operation

LAUNDRY PLUMBING

- ☐ Washer box/outlet installed at proper height (typically 42-48")
- ☐ Hot and cold supply valves installed
- ☐ Supply valves operate properly (quarter-turn or multi-turn)
- ☐ Supply valves accessible
- ☐ Drain standpipe installed (18-30" high typical)
- ☐ P-trap installed on standpipe
- ☐ Washer hoses connected (if washer installed)
- ☐ No leaks at valve connections
- ☐ Washer test cycle run (if washer installed)
- ☐ Drain handles washer discharge without overflow
- ☐ Laundry sink installed (if applicable)
- ☐ Laundry sink faucet operates properly (if applicable)

Dryer Gas Supply

Item	Status	Notes
Gas line for dryer (if applicable)	☐ Installed ☐ N/A	

WATER HEATER INSTALLATION

Make/Model: _____ Capacity: _____

Location: _____ Installation Date: _____

TYPE: ☐ Electric ☐ Gas ☐ Tankless ☐ Heat Pump

- ☐ Water heater properly supported/secured
- ☐ Water heater level (tank type)
- ☐ Cold water inlet connected properly
- ☐ Hot water outlet connected properly
- ☐ Shut-off valve on cold water inlet

- ☐ TPR (temperature/pressure relief) valve installed
- ☐ TPR discharge pipe installed — terminates 6" above floor or outside
- ☐ TPR discharge pipe proper material (copper or CPVC)
- ☐ Drain valve accessible
- ☐ Gas line connected properly (if gas) — no leaks
- ☐ Gas shut-off valve within 6 feet (if gas)
- ☐ Vent pipe properly installed (if gas)
- ☐ Vent pipe terminates properly outside
- ☐ Electrical connection made (if electric)
- ☐ Electrical disconnect accessible (if electric)
- ☐ Pan installed under heater (if in living space or attic)
- ☐ Pan drain line runs to exterior or floor drain
- ☐ Earthquake straps installed (if required by code)
- ☐ Expansion tank installed (if required)
- ☐ Water heater producing hot water
- ☐ Temperature set to 120°F or lower
- ☐ No leaks at any connections
- ☐ Manufacturer's instructions left with homeowner
- ☐ Warranty information recorded

EXTERIOR PLUMBING

Hose Bibs (Exterior Faucets)

Location	Type	Frost-Free	Operates OK	No Leaks	Shut-off Valve	Notes
		☐	☐	☐	☐	
		☐	☐	☐	☐	
		☐	☐	☐	☐	
		☐	☐	☐	☐	
		☐	☐	☐	☐	
		☐	☐	☐	☐	

- ☐ All hose bibs freeze-proof type (if required by climate)
- ☐ All hose bibs properly secured to structure
- ☐ All hose bibs slope down when off (for drainage)
- ☐ Interior shut-off valves accessible for winter shutdown

Exterior Shower

Item	Status	Notes
Exterior shower (if applicable)	☐ Installed ☐ Tested ☐ N/A	

COMPLETE SYSTEM TESTING

Pressure Test

Test Date: _____ Static Pressure (PSI): _____

Test Duration: _____ Pressure Loss: _____

- ☐ All fixtures and supply lines pressurized
- ☐ System pressure 40–60 PSI (typical residential)
- ☐ Pressure held steady for minimum 15 minutes
- ☐ No visible leaks at any connection
- ☐ No drop in pressure during test
- ☐ Pressure regulator functioning (if installed)

Drain Flow Test

- ☐ All drains flow freely — no slow drainage
- ☐ No gurgling sounds from drains
- ☐ All P-traps holding water (no dry traps)
- ☐ No sewer gas odors
- ☐ All vents functioning properly
- ☐ Multiple fixtures run simultaneously — drains handle load
- ☐ No leaks at drain connections under use

Hot Water Performance

Furthest Fixture from Water Heater: _____

Hot Water Delivery Time (min): _____ Temperature at Tap (°F): _____

- ☐ Hot water delivery time acceptable (typically under 2 minutes)
- ☐ Water temperature 120°F or lower (scalding prevention)
- ☐ Consistent temperature at all fixtures
- ☐ Adequate hot water volume for household needs

SPECIAL SYSTEMS (if applicable)

Well System

WELL INSTALLED: ☐ Yes ☐ No ☐ N/A

Well Depth (ft): _____ Pump HP: _____

PUMP TYPE: ☐ Submersible ☐ Jet ☐ Other

If other, specify: _____

Pressure Tank Size (gal): _____

Cut-In Pressure (PSI): _____ Cut-Out Pressure (PSI): _____

- ☐ Pump operates properly
- ☐ Pressure tank properly charged
- ☐ Pressure switch functioning correctly
- ☐ Well cap sealed properly
- ☐ Water quality test completed
- ☐ Adequate flow rate for household needs

Septic System

SEPTIC SYSTEM INSTALLED: ☐ Yes ☐ No ☐ N/A

Tank Size (gal): _____ Drain Field Type: _____

TANK TYPE: ☐ Concrete ☐ Plastic ☐ Fiberglass

Installation Date: _____ Inspection Date: _____

INSPECTION RESULT: ☐ Passed ☐ Failed

FINAL PLUMBING INSPECTION

Inspection Requested Date: _____ Inspection Scheduled Date: _____

Inspector Name: _____

Inspection Date: _____ Inspection Time: _____

Pre-Inspection Checklist

- ☐ All fixtures installed and tested
- ☐ No leaks anywhere in system
- ☐ All drains flowing properly
- ☐ Water pressure adequate throughout
- ☐ Hot water system functioning
- ☐ All shut-off valves accessible
- ☐ Access panels installed where required
- ☐ Clean-outs accessible
- ☐ All work completed per approved plans

INSPECTION RESULT: ☐ PASSED — Certificate Issued ☐ FAILED — Corrections Required

Required Corrections

Corrections Completed Date: _____ Re-Inspection Date: _____

RE-INSPECTION RESULT: ☐ PASSED ☐ FAILED

Sign-Off

Plumber Signature: _____ Date: _____

Owner/Builder Signature: _____ Date: _____