

## 5.5 Cabinet Installation Checklist

Base and upper cabinets, hardware, countertops and vanities — level, plumb, secured and sealed, verified against real numbers.

Project Name: \_\_\_\_\_

Address: \_\_\_\_\_

Cabinet Installer: \_\_\_\_\_ Date Started: \_\_\_\_\_

### SECTION 1: KITCHEN CABINETS — BASE CABINETS

Cabinet Manufacturer: \_\_\_\_\_ Style: \_\_\_\_\_

Color / Finish: \_\_\_\_\_

#### Base Cabinet Installation Checklist

|                          | Item                                          | Notes / Measurements |
|--------------------------|-----------------------------------------------|----------------------|
| <input type="checkbox"/> | All base cabinets received and inspected      |                      |
| <input type="checkbox"/> | Cabinets checked for damage before install    |                      |
| <input type="checkbox"/> | Wall studs located and marked                 |                      |
| <input type="checkbox"/> | High point of floor located                   | Location: _____      |
| <input type="checkbox"/> | Base cabinets shimmed level (side to side)    |                      |
| <input type="checkbox"/> | Base cabinets shimmed level (front to back)   |                      |
| <input type="checkbox"/> | All cabinets at consistent height             | Height (in): _____   |
| <input type="checkbox"/> | All base cabinets plumb                       |                      |
| <input type="checkbox"/> | Cabinets secured to wall studs (min 2 screws) |                      |
| <input type="checkbox"/> | Adjacent cabinets fastened together           |                      |
| <input type="checkbox"/> | Face frames aligned flush                     |                      |
| <input type="checkbox"/> | Toe kick installed                            | Height (in): _____   |

## Base Cabinet Installation Checklist

|                          | Item                               | Notes / Measurements |
|--------------------------|------------------------------------|----------------------|
| <input type="checkbox"/> | Toe kick level across all cabinets |                      |
| <input type="checkbox"/> | Shims cut flush and not visible    |                      |

## Base Cabinet Notes

|  |
|--|
|  |
|  |
|  |
|  |
|  |
|  |

## SECTION 2: KITCHEN CABINETS — UPPER CABINETS

### Upper Cabinet Installation Checklist

|                          | Item                                          | Notes / Measurements      |
|--------------------------|-----------------------------------------------|---------------------------|
| <input type="checkbox"/> | All upper cabinets received and inspected     |                           |
| <input type="checkbox"/> | Ledger board installed for support            |                           |
| <input type="checkbox"/> | Upper cabinets level (side to side)           |                           |
| <input type="checkbox"/> | Upper cabinets level (front to back)          |                           |
| <input type="checkbox"/> | All cabinets at consistent height             | Above counter (in): _____ |
| <input type="checkbox"/> | All upper cabinets plumb                      |                           |
| <input type="checkbox"/> | Cabinets secured to wall studs (min 2 screws) |                           |
| <input type="checkbox"/> | Adjacent cabinets fastened together           |                           |
| <input type="checkbox"/> | Face frames aligned flush                     |                           |
| <input type="checkbox"/> | Cabinet bottoms aligned                       |                           |
| <input type="checkbox"/> | Shims cut flush and not visible               |                           |
| <input type="checkbox"/> | Cabinets don't interfere with range hood      |                           |

## Upper Cabinet Installation Checklist

|                          | Item                           | Notes / Measurements  |
|--------------------------|--------------------------------|-----------------------|
| <input type="checkbox"/> | Clearance above range adequate | Clearance (in): _____ |

*Typical: 18" above counter, 54" from floor.*

Actual height above counter (in): \_\_\_\_\_ Actual height from floor (in): \_\_\_\_\_

## Upper Cabinet Notes

|  |
|--|
|  |
|  |
|  |
|  |
|  |

## Cabinet Doors and Drawers

|                          | Item                                      | Notes |
|--------------------------|-------------------------------------------|-------|
| <input type="checkbox"/> | All doors align properly with each other  |       |
| <input type="checkbox"/> | Door reveals consistent (typically 1/16") |       |
| <input type="checkbox"/> | All doors open and close smoothly         |       |
| <input type="checkbox"/> | Door hinges adjusted properly             |       |
| <input type="checkbox"/> | Self-closing hinges function correctly    |       |
| <input type="checkbox"/> | All drawers operate smoothly              |       |
| <input type="checkbox"/> | Drawer fronts align with doors            |       |
| <input type="checkbox"/> | Soft-close mechanism works (if equipped)  |       |
| <input type="checkbox"/> | No binding or interference                |       |

## SECTION 3: CABINET HARDWARE & TRIM

**Hardware Type:** ☐ Knobs ☐ Pulls ☐ Both

Finish: \_\_\_\_\_

### Hardware Installation

|                          | Item                                            | Notes |
|--------------------------|-------------------------------------------------|-------|
| <input type="checkbox"/> | Hardware template/jig used for consistency      |       |
| <input type="checkbox"/> | All hardware installed at consistent location   |       |
| <input type="checkbox"/> | Hardware properly aligned (vertical/horizontal) |       |
| <input type="checkbox"/> | All screws tight and secure                     |       |
| <input type="checkbox"/> | Hardware operates smoothly                      |       |
| <input type="checkbox"/> | No scratches on hardware or cabinets            |       |

### Cabinet Trim & Filler Pieces

|                          | Item                                     | Location / Notes   |
|--------------------------|------------------------------------------|--------------------|
| <input type="checkbox"/> | Filler pieces installed where needed     |                    |
| <input type="checkbox"/> | Filler pieces cut to proper width        |                    |
| <input type="checkbox"/> | Filler pieces match cabinet finish       |                    |
| <input type="checkbox"/> | Crown molding installed (if applicable)  |                    |
| <input type="checkbox"/> | Crown molding miters tight               |                    |
| <input type="checkbox"/> | Crown molding secured properly           |                    |
| <input type="checkbox"/> | Scribe molding installed (if applicable) |                    |
| <input type="checkbox"/> | Light rail molding (if applicable)       |                    |
| <input type="checkbox"/> | End panels installed                     |                    |
| <input type="checkbox"/> | Valance installed above sink             | Height (in): _____ |

**Cabinet Trim & Filler Pieces**

|                          | Item                             | Location / Notes |
|--------------------------|----------------------------------|------------------|
| <input type="checkbox"/> | All trim tight to cabinets/walls |                  |

**SECTION 4: COUNTERTOP INSTALLATION**

**Countertop Material:** ☐ Granite ☐ Quartz ☐ Laminate ☐ Butcher Block

Other: \_\_\_\_\_

Color / Style: \_\_\_\_\_ Thickness: \_\_\_\_\_ Edge Profile: \_\_\_\_\_

**Pre-Installation**

|                          | Item                                      | Notes                |
|--------------------------|-------------------------------------------|----------------------|
| <input type="checkbox"/> | Template created and approved             | Template date: _____ |
| <input type="checkbox"/> | Sink location verified                    |                      |
| <input type="checkbox"/> | Cooktop location verified (if applicable) |                      |
| <input type="checkbox"/> | Faucet holes verified                     | Configuration: _____ |
| <input type="checkbox"/> | Cabinets confirmed level and secure       |                      |

**Countertop Installation Checklist**

|                          | Item                                 | Notes / Measurements  |
|--------------------------|--------------------------------------|-----------------------|
| <input type="checkbox"/> | Countertop level across all sections |                       |
| <input type="checkbox"/> | Seams tight and aligned (if any)     | Seam locations: _____ |
| <input type="checkbox"/> | Seam color match acceptable          |                       |
| <input type="checkbox"/> | Overhang correct at all edges        | Overhang (in): _____  |
| <input type="checkbox"/> | Countertop properly supported        |                       |
| <input type="checkbox"/> | Secured to cabinets appropriately    |                       |
| <input type="checkbox"/> | Sink cutout correct size             | Verified: _____       |

## Countertop Installation Checklist

|                          | Item                                   | Notes / Measurements |
|--------------------------|----------------------------------------|----------------------|
| <input type="checkbox"/> | Sink properly sealed/caulked           |                      |
| <input type="checkbox"/> | Cooktop cutout correct (if applicable) | Verified: _____      |
| <input type="checkbox"/> | Faucet holes correct size and location |                      |
| <input type="checkbox"/> | Backsplash height consistent           | Height (in): _____   |
| <input type="checkbox"/> | Backsplash properly sealed at wall     |                      |
| <input type="checkbox"/> | Backsplash sealed at counter joint     |                      |
| <input type="checkbox"/> | Countertop sealed (if stone)           | Sealer: _____        |
| <input type="checkbox"/> | All edges finished properly            |                      |
| <input type="checkbox"/> | No chips or damage                     |                      |

*Typical overhang: 1" to 1.5".*

*Typical backsplash: 4" or full height.*

## SECTION 5: BATHROOM VANITY CABINETS

### Master Bathroom Vanity

|                          | Item                               | Notes              |
|--------------------------|------------------------------------|--------------------|
| <input type="checkbox"/> | Vanity level (side to side)        |                    |
| <input type="checkbox"/> | Vanity level (front to back)       |                    |
| <input type="checkbox"/> | Vanity plumb                       |                    |
| <input type="checkbox"/> | Properly secured to wall studs     |                    |
| <input type="checkbox"/> | Height appropriate for users       | Height (in): _____ |
| <input type="checkbox"/> | Doors and drawers operate smoothly |                    |
| <input type="checkbox"/> | Hardware installed correctly       |                    |

**Master Bathroom Vanity**

|                          | Item                              | Notes                  |
|--------------------------|-----------------------------------|------------------------|
| <input type="checkbox"/> | Countertop / vanity top installed | Material: _____        |
| <input type="checkbox"/> | Countertop level                  |                        |
| <input type="checkbox"/> | Sink(s) properly sealed           | Number of sinks: _____ |
| <input type="checkbox"/> | Faucet holes correct              |                        |
| <input type="checkbox"/> | Backsplash installed and sealed   |                        |
| <input type="checkbox"/> | Top sealed (if stone)             |                        |

*Standard: 32"-36" to counter top.*

**Additional Bathroom Vanities**

| Location    | Installed                | Level / Plumb            | Top Installed            | Sealed                   | Complete                 |
|-------------|--------------------------|--------------------------|--------------------------|--------------------------|--------------------------|
| Bathroom 2  | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Bathroom 3  | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Powder Room | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

**Bathroom Vanity Notes**

|  |
|--|
|  |
|  |
|  |
|  |
|  |

## SECTION 6: FINAL CABINET APPROVAL

### Final Checklist

|                          | Item                                          | Notes |
|--------------------------|-----------------------------------------------|-------|
| <input type="checkbox"/> | All kitchen base cabinets properly installed  |       |
| <input type="checkbox"/> | All kitchen upper cabinets properly installed |       |
| <input type="checkbox"/> | All doors and drawers function correctly      |       |
| <input type="checkbox"/> | All hardware installed and functioning        |       |
| <input type="checkbox"/> | All trim and filler pieces installed          |       |
| <input type="checkbox"/> | Kitchen countertops installed correctly       |       |
| <input type="checkbox"/> | All bathroom vanities installed correctly     |       |
| <input type="checkbox"/> | All sinks properly sealed                     |       |
| <input type="checkbox"/> | Stone countertops sealed (if applicable)      |       |
| <input type="checkbox"/> | No damage to cabinets or countertops          |       |
| <input type="checkbox"/> | All protective film/tape removed              |       |
| <input type="checkbox"/> | Cabinets cleaned and ready for use            |       |
| <input type="checkbox"/> | Care instructions received                    |       |
| <input type="checkbox"/> | Warranty documentation collected              |       |
| <input type="checkbox"/> | Touch-up kit received (if applicable)         |       |



**Issues / Punch List Items**

| Item / Issue | Location | Resolved                 | Date |
|--------------|----------|--------------------------|------|
|              |          | <input type="checkbox"/> |      |
|              |          | <input type="checkbox"/> |      |
|              |          | <input type="checkbox"/> |      |
|              |          | <input type="checkbox"/> |      |
|              |          | <input type="checkbox"/> |      |

**Overall Comments**

|                                     |
|-------------------------------------|
| <hr/> <hr/> <hr/> <hr/> <hr/> <hr/> |
|-------------------------------------|

Installer Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Owner / Builder Approval: \_\_\_\_\_ Date: \_\_\_\_\_