

1.6 FOUNDATION INSPECTION FORM

Project Name:	Inspection Date:
Property Address:	Permit #:
Owner-Builder:	Inspection Time:
Inspector Name:	Weather:

PURPOSE: This form documents the official foundation inspection required before concrete can be poured. The inspector will verify that all foundation work complies with approved plans and local building codes. Keep this completed form in your job site binder permanently.

⚠ IMPORTANT: Concrete pour MUST NOT proceed until this inspection is PASSED and signed off by the building inspector.

SECTION 1: FOOTER DEPTH MEASUREMENTS

Required Frost Depth (per local code): _____ inches below finished grade

Measurement Location	Plan Depth (in)	Actual Depth (in)	Pass/Fail	Inspector Notes
Northeast (NE) Corner			☐ Pass ☐ Fail	
Northwest (NW) Corner			☐ Pass ☐ Fail	
Southeast (SE) Corner			☐ Pass ☐ Fail	
Southwest (SW) Corner			☐ Pass ☐ Fail	
North Wall Midpoint			☐ Pass ☐ Fail	
South Wall Midpoint			☐ Pass ☐ Fail	
East Wall Midpoint			☐ Pass ☐ Fail	
West Wall Midpoint			☐ Pass ☐ Fail	
Interior Footer/Pier #1				

Measurement Location	Plan Depth (in)	Actual Depth (in)	Pass/Fail	Inspector Notes
			☐ Pass ☐ Fail	
Interior Footer/Pier #2	_____	_____	☐ Pass ☐ Fail	_____

Overall Footer Depth Verification: ☐ PASS ☐ FAIL

SECTION 2: FOOTER DIMENSIONS

Item	Required (per plan)	Actual Measurement	Pass/Fail	Notes
Footer width (inches)	_____	_____	☐ Pass ☐ Fail	_____
Footer height/depth (inches)	_____	_____	☐ Pass ☐ Fail	_____
Footer is level (max variance)	1/4" in 10'	_____	☐ Pass ☐ Fail	_____
Forms are straight and secure	No bowing	_____	☐ Pass ☐ Fail	_____
Forms properly braced	Per plan	_____	☐ Pass ☐ Fail	_____

SECTION 3: REBAR INSPECTION

☐	Item to Verify	Required	Inspector Notes
REBAR SIZE & CONFIGURATION			
☐	Rebar size matches plan	Size: # _____ # _____	Actual: # _____ ☐ Pass ☐ Fail
☐	Number of continuous bars in footer	_____ bars	Actual: _____ ☐ Pass ☐ Fail
☐	Rebar spacing meets plan requirements	_____ inches	Actual: _____ ☐ Pass ☐ Fail
REBAR PLACEMENT & SUPPORT			
☐	Rebar elevated on chairs (min 3" from bottom)	3" clearance	Actual: _____ ☐ Pass ☐ Fail
☐	Rebar has adequate side clearance (min 2" from forms)	2" clearance	Actual: _____ ☐ Pass ☐ Fail
☐	Rebar is continuous (no gaps or breaks)	Continuous	☐ Pass ☐ Fail
☐	Splices overlap minimum 18" and are tied with wire	18" overlap	☐ Pass ☐ Fail
☐	Corner rebar is properly bent or overlapped (no gaps)	Per code	☐ Pass ☐ Fail
REBAR CONDITION			
☐	Rebar is clean (no excessive rust, scale, oil, mud)	Clean surface	☐ Pass ☐ Fail
☐	Rebar is properly secured and will not shift during pour	Secure	☐ Pass ☐ Fail
WALL REBAR (if applicable)			
☐	Vertical wall rebar size and spacing per plan	Size/spacing: _____	Actual: _____ ☐ Pass ☐ Fail
☐	Horizontal wall rebar installed per plan	_____ bars	Actual: _____ ☐ Pass ☐ Fail
☐	Wall rebar properly tied to footer rebar/dowels	Per plan	☐ Pass ☐ Fail

SECTION 4: FORM ALIGNMENT & LAYOUT

☐	Item to Verify	Requirement	Inspector Notes
☐	Foundation layout matches approved plan dimensions	Per plan	☐ Pass ☐ Fail

☐	Item to Verify	Requirement	Inspector Notes
☐	All corners are square (diagonal measurements equal)	Within 1/4"	Diag A: _____ B: _____ ☐ Pass ☐ Fail
☐	Foundation walls are plumb (vertical)	1/4" in 10'	☐ Pass ☐ Fail
☐	Foundation walls are level (horizontal top)	1/4" in 10'	☐ Pass ☐ Fail
☐	Wall height matches plan specifications	_____ inches	Actual: _____ Pass ☐ Fail ☐
☐	Wall thickness matches plan specifications	_____ inches	Actual: _____ Pass ☐ Fail ☐
☐	Forms are adequately braced to prevent blowout	Secure	☐ Pass ☐ Fail

SECTION 5: ANCHOR BOLTS & HARDWARE

☐	Item to Verify	Requirement	Inspector Notes
☐	Anchor bolts on-site and ready for installation	Available	☐ Yes ☐ No
☐	Anchor bolt size matches plan	_____ diameter	Actual: _____ ☐ Pass ☐ Fail
☐	Anchor bolt length is adequate for embedment	_____ inches	Actual: _____ ☐ Pass ☐ Fail
☐	Anchor bolt spacing plan provided	Max 6' o.c.	Spacing: _____ ☐ Pass ☐ Fail
☐	Anchor bolts required within 12" of corners	12" max	☐ Pass ☐ Fail

SECTION 6: PLUMBING UNDER-SLAB (if applicable)

☐	Item to Verify	Requirement	Inspector Notes
☐	Plumbing rough-in inspection passed separately	Required	Date: _____ ☐ Pass ☐ N/A
☐	All drain pipes slope properly (1/4" per foot min)	1/4" per foot	☐ Pass ☐ Fail ☐ N/A
☐	All plumbing stubs are capped/protected	Capped	☐ Pass ☐ Fail ☐ N/A
☐	Plumbing is properly supported (no sagging pipes)	Supported	☐ Pass ☐ Fail ☐ N/A

SECTION 7: VAPOR BARRIER & BASE (for slabs)

☐	Item to Verify	Requirement	Inspector Notes
☐	Gravel base installed and compacted	4-6 inches	Depth: _____ ☐ Pass ☐ Fail ☐ N/A
☐	Vapor barrier installed (minimum 6 mil poly)	6 mil min	_____ mil ☐ Pass ☐ Fail ☐ N/A
☐	Vapor barrier seams overlap 6" and are sealed	6" overlap	☐ Pass ☐ Fail ☐ N/A
☐	Vapor barrier has no tears or punctures	Intact	☐ Pass ☐ Fail ☐ N/A
☐	Vapor barrier sealed around all penetrations	Sealed	☐ Pass ☐ Fail ☐ N/A

SECTION 8: GENERAL SITE CONDITIONS

☐	Item to Verify	Inspector Notes
☐	Building permit is posted in visible location on site	☐ Pass ☐ Fail
☐	Approved foundation plans are available on-site	☐ Pass ☐ Fail
☐	Site is accessible for concrete delivery trucks	☐ Pass ☐ Fail
☐	Erosion controls are in place and functional	☐ Pass ☐ Fail
☐	No unsafe conditions observed on site	☐ Pass ☐ Fail

SECTION 9: DEFICIENCIES & CORRECTIVE ACTIONS

List all deficiencies found during inspection and required corrective actions:

Item #	Deficiency Description	Required Corrective Action	Corrected (date)
1	_____	_____	_____
2	_____	_____	_____
3	_____	_____	_____
4	_____	_____	_____
5	_____	_____	_____
6	_____	_____	_____

SECTION 10: INSPECTION RESULT & SIGN-OFF

INSPECTION RESULT:	☐ PASSED - Approved to pour concrete ☐ CONDITIONAL PASS - Approved with minor corrections (see above) ☐ FAILED - Re-inspection required after corrections
Re-Inspection Required: ☐ YES ☐ NO	
Re-Inspection Date: _____ Time: _____	
Inspector Comments/Additional Requirements:	

Building Inspector Signature:	_____
Inspector Name (printed):	_____
Inspector License/ID #:	_____
Date:	_____
Owner-Builder Acknowledgement:	_____
Date:	_____