

Owner-Builder Job Site Binder | Section 3: Rough-In Phase | Page 1

3.1 FRAMING INSPECTION CHECKLIST

Project Information

Property Address: _____

Permit Number: _____ Inspection Date: _____

Inspector Name: _____ Phone: _____

Builder/GC: _____ Framing Contractor: _____

FOUNDATION-TO-FRAME CONNECTIONS

✓	Item	Spec/Code	Notes
☐	Sill plate properly installed	PT lumber required	
☐	Sill plate size matches plans	Typically 2x6	
☐	Anchor bolts present and properly spaced	Max 6' o.c., 12" from ends	
☐	Anchor bolt size and embedment depth	1/2" min, 7" embedment	
☐	Washers and nuts on all anchor bolts	Required	
☐	Sill seal/gasket installed	Required under sill plate	
☐	Termite shield installed (if required)	Per local code	
☐	Pressure-treated lumber used where required	All wood within 6" of masonry	
☐	Hold-downs installed at shear walls	Per engineer specs	
☐	Simpson straps/ties at all connections	Per plan specifications	

Foundation Connection Notes:



© 2024 Build Your House

Owner-Builder Job Site Binder | Section 3: Rough-In Phase | Page 2

WALL FRAMING

✓	Item	Spec/Code	Notes
☐	Wall plates: bottom plate installed	Properly nailed to floor	
☐	Wall plates: double top plates installed	Joints offset 48" minimum	
☐	Stud spacing - exterior walls	16" or 24" o.c. per plan	
☐	Stud spacing - interior walls	16" or 24" o.c. per plan	
☐	Stud size matches plans	Typically 2x4 or 2x6	
☐	Load-bearing wall studs sized correctly	Per structural plan	
☐	Wall height matches plans	Check ceiling height specs	
☐	Headers properly sized for spans	Per span table/engineer	
☐	King studs present at all openings	Full height studs	
☐	Jack studs (trimmers) under headers	Both sides of opening	
☐	Cripple studs above/below openings	Match wall stud spacing	
☐	Corner framing adequate for insulation	3-stud or California corners	
☐	Partition wall backing installed	At all T-intersections	
☐	Fire blocking installed in walls	10' max height intervals	
☐	Fire blocking at floor/ceiling levels	Required at horizontal voids	

Wall Framing Notes:

© 2024 Build Your House



Owner-Builder Job Site Binder | Section 3: Rough-In Phase | Page 3

WALL FRAMING (CONTINUED)

✓	Item	Spec/Code	Notes
☐	Walls plumb and straight	1/4" in 10' maximum	
☐	Bracing adequate until sheathing	Temporary bracing as needed	
☐	Sheathing installed and nailed properly	Per manufacturer/code	
☐	Sheathing edge support at horizontal joints	Blocking or clips required	
☐	Wall sheathing gaps at panel edges	1/8" spacing recommended	
☐	Proper nailing of sheathing to framing	6" o.c. edges, 12" field	
☐	Shear wall plywood/OSB thickness	Per engineered plan	
☐	Shear wall nailing pattern followed	Per engineered plan	
☐	House wrap/weather barrier installed	If applicable at this stage	
☐	Weather barrier lapped correctly	Shingle style, bottom to top	

FLOOR FRAMING

✓	Item	Spec/Code	Notes
☐	Floor joist size matches plans	Verify size for spans	
☐	Floor joist spacing	12", 16", or 24" o.c. per plan	
☐	Joists properly bearing on supports	Minimum 1.5" bearing	
☐	Joist hangers installed where required	Proper size for joist	
☐	All joist hanger nails installed	Every hole filled	

☐	Rim joist/band board installed	Proper size and connection	
☐	Bridging/blocking installed	As required by code/plan	
☐	Subfloor thickness adequate	3/4" typical for 16" o.c.	
☐	Subfloor glued and screwed	Reduces squeaks	
☐	Subfloor edges supported properly	Tongue & groove or blocking	

FLOOR FRAMING (CONTINUED)

✓	Item	Spec/Code	Notes
☐	Subfloor gaps at panel edges	1/8" spacing recommended	
☐	Floor openings properly framed	Doubled joists/headers	
☐	Cantilevers properly supported	Per code/engineering	
☐	Cantilever joists extended back 2x	Min. ratio for cantilever	
☐	Engineered floor joists (I-joist/TJI) installed per manufacturer	Check installation guide	
☐	Web stiffeners at bearing points (I-joists)	Required at supports	
☐	No unauthorized cuts in I-joist webs	Follow mfr. guidelines	
☐	Floor level and flat	1/4" in 10' maximum	
☐	Squeaks addressed before covering	Walk and check	

Floor Framing Notes:

ROOF FRAMING

✓	Item	Spec/Code	Notes
☐	Rafter/truss size matches plans	Verify engineered specs	
☐	Rafter/truss spacing	16" or 24" o.c. per plan	
☐	Roof pitch matches plans	Verify with level/square	

☐	Ridge board size adequate	Depth $\geq$ rafter cut end	
☐	Ridge beam properly sized (if load-bearing)	Per engineered plan	
☐	Rafters properly bird-mouthed	Proper seat and heel cut	
☐	Collar ties installed where required	Upper third of attic space	
☐	Rafter ties/ceiling joists adequate	Prevent wall spreading	
☐	Hurricane ties/clips installed	Each rafter to top plate	

Owner-Builder Job Site Binder | Section 3: Rough-In Phase | Page 5

ROOF FRAMING (CONTINUED)

✓	Item	Spec/Code	Notes
☐	Gable end bracing installed	Per code requirements	
☐	Roof overhang/eave depth per plan	Verify dimension	
☐	Fascia backing/blocking installed	For fascia attachment	
☐	Soffit backing/frieze blocks installed	As required	
☐	Roof sheathing thickness adequate	1/2" min. for 24" spacing	
☐	Roof sheathing properly attached	6" o.c. edges, 12" field	
☐	Sheathing gaps at panel edges	1/8" spacing recommended	
☐	H-clips installed if required	Check sheathing span rating	
☐	Valley framing properly supported	Valley rafters/jack rafters	
☐	Hip framing properly installed	Hip rafters/jack rafters	
☐	Roof openings properly framed	Chimneys, skylights, vents	
☐	Trusses installed per placement plan	Check orientation marks	
☐	Truss bracing installed per engineer	Lateral, diagonal bracing	
☐	No unauthorized truss modifications	Check for cuts/notches	
☐	Truss uplift clips at interior walls	If specified by engineer	

Roof Framing Notes:

--

Owner-Builder Job Site Binder | Section 3: Rough-In Phase | Page 6

STRUCTURAL ELEMENTS

✓	Item	Spec/Code	Notes
☐	Engineered plans on site for inspection	Required for review	
☐	Engineering notes highlighted/marked	Call-outs clearly visible	
☐	Load-bearing walls identified	Per structural plan	
☐	Load-bearing wall studs sized correctly	Per point loads/spans	
☐	Beams sized per engineering	LVL, steel, timber	
☐	Beam spans match approved plans	Verify dimensions	
☐	Beam-to-post connections proper	Simpson caps or engineer spec	
☐	Post size adequate for loads	Per engineered plan	
☐	Posts bear on proper footings	Check foundation plan	
☐	Post-to-footing connection adequate	Simpson base or embedded	
☐	Steel beams properly installed	Verify size and bearing	
☐	Steel beam connections bolted properly	Proper bolt size/quantity	
☐	LVL beams oriented correctly	Check manufacturer stamp	
☐	Glulam beams oriented correctly	Top stamped side up	
☐	Lateral bracing installed	Shear walls, hold-downs	
☐	Shear wall hold-downs installed	Simpson HD or specified	

© 2024 Build Your House

☐	All hold-down bolts tight	Check torque if specified	
☐	Portal frames installed if required	For garage openings, etc.	
☐	Special seismic requirements met	Per local code/zone	
☐	Hurricane/wind tie-down requirements met	Per local code/zone	

Structural Notes:



Owner-Builder Job Site Binder | Section 3: Rough-In Phase | Page 7

GENERAL FRAMING QUALITY

✓	Item	Spec/Code	Notes
☐	Lumber grade appropriate for use	Check stamps on lumber	
☐	No splits/checks compromising strength	Visual inspection	
☐	Framing members properly oriented	Crown up on joists/rafters	
☐	Nailing schedule followed	Per code requirements	
☐	No overdriven nails (crushed wood)	Visual inspection	
☐	All framing secure/no loose members	Push test, visual	
☐	Proper backing for drywall at corners	Prevent cracks	
☐	Backing installed for wall-mounted items	Grab bars, TVs, cabinets	
☐	Framing clear of plumbing/electrical runs	Adequate space for trades	
☐	Notches in framing within code limits	Max 1/4 depth for bearing	
☐	Holes drilled in framing within limits	Center 1/3, max 1/3 width	
☐	Nail plates over drilled holes/notches	Protect wiring/plumbing	
☐	Recessed ceiling areas properly framed	Tray ceilings, soffits	
☐	Stairwell opening properly sized/framed	Per code width/headroom	
☐	Attic access opening framed	Min 22" x 30" opening	
☐	Crawl space access opening framed	Min 18" x 24" opening	

☐	Mechanical room clearances maintained	For equipment access/service	
--------------------------	---------------------------------------	------------------------------	--

General Quality Notes:

Owner-Builder Job Site Binder | Section 3: Rough-In Phase | Page 8

INSPECTION RESULTS & CORRECTIONS**Initial Inspection Results**

Inspection Date: _____ Time: _____

Inspector: _____

Result: ☐ PASSED ☐ FAILED - Corrections Required**Deficiencies/Items Requiring Correction:****Corrections Made**

Date Corrections Completed: _____

Contractor/Person Making Corrections:
_____**Description of Corrections:****Re-Inspection (if required)**

Re-Inspection Date: _____ Time: _____

Inspector: _____

Result: ☐ PASSED ☐ FAILED - Additional Corrections Required**Comments:**

© 2024 Build Your House

Final Sign-Off

Builder Signature: _____ Date: _____

Inspector Signature: _____ Date: _____

Permit Number: _____ Final Approval: ☐ YES

