

## 1.5 FOUNDATION CHECKLIST

|                               |                           |
|-------------------------------|---------------------------|
| <b>Project Name:</b>          | <b>Foundation Type:</b>   |
| <b>Owner-Builder:</b>         | <b>Start Date:</b>        |
| <b>Foundation Contractor:</b> | <b>Target Completion:</b> |

**INSTRUCTIONS:** This comprehensive checklist covers all phases of foundation construction: pre-pour preparation, pour day activities, and post-pour finishing. A proper foundation is critical - take your time, double-check measurements, and don't skip inspections. Document everything with photos.

**⚠ CRITICAL REMINDER:** Foundation work **CANNOT** proceed until:

- Building permit is approved and posted on site
- Site preparation is 100% complete
- All utilities are located (811 call completed)
- Foundation layout has been verified and approved

### SECTION A: PRE-POUR PREPARATION

#### A1: FOUNDATION LAYOUT & BATTER BOARDS

| <input type="checkbox"/> | Task                                                                 | Date Completed | Notes/ Measurements |
|--------------------------|----------------------------------------------------------------------|----------------|---------------------|
| <input type="checkbox"/> | Review foundation plans and verify all dimensions                    |                |                     |
| <input type="checkbox"/> | Establish reference point/benchmark (permanent marker, stake, etc.)  |                |                     |
| <input type="checkbox"/> | Set up batter boards 3-4 feet outside all corners                    |                |                     |
| <input type="checkbox"/> | String layout lines between batter boards                            |                |                     |
| <input type="checkbox"/> | Verify all corners are square (3-4-5 method or diagonal measurement) |                |                     |
| <input type="checkbox"/> | <b>Diagonal measurements:</b> A: _____ B: _____ (must be equal!)     |                |                     |
| <input type="checkbox"/> | Mark excavation limits with spray paint or stakes                    |                |                     |

| <input type="checkbox"/> | Task                                                                  | Date Completed | Notes/<br>Measurements |
|--------------------------|-----------------------------------------------------------------------|----------------|------------------------|
| <input type="checkbox"/> | Take photos of string layout from multiple angles                     | _____          | _____                  |
| <input type="checkbox"/> | Have layout verified by surveyor or experienced builder (recommended) | _____          | _____                  |

**A2: EXCAVATION**

| <input type="checkbox"/> | Task                                                                          | Date Completed | Notes/<br>Measurements |
|--------------------------|-------------------------------------------------------------------------------|----------------|------------------------|
| <input type="checkbox"/> | Verify frost depth requirement: _____ inches (check local code)               | _____          | _____                  |
| <input type="checkbox"/> | Excavate to required depth below finish grade (frost depth + footer)          | _____          | _____                  |
| <input type="checkbox"/> | Verify excavation depth at all corners and mid-points (record below)          | _____          | _____                  |
| <input type="checkbox"/> | NE Corner: _____"   NW Corner: _____"   SE Corner: _____"   SW Corner: _____" |                |                        |
| <input type="checkbox"/> | Remove all loose soil, roots, organic matter from excavation                  | _____          | _____                  |
| <input type="checkbox"/> | Ensure excavation bottom is level and undisturbed soil                        | _____          | _____                  |
| <input type="checkbox"/> | Document any rock, ledge, or unusual soil conditions encountered              | _____          | _____                  |
| <input type="checkbox"/> | Stockpile excavated soil away from work area (for later backfill)             | _____          | _____                  |

**A3: GRAVEL BASE & COMPACTION**

| <input type="checkbox"/> | Task                                                                | Date Completed | Notes/Measurements |
|--------------------------|---------------------------------------------------------------------|----------------|--------------------|
| <input type="checkbox"/> | Install gravel base per plan (typically 4-6" of crushed stone)      | _____          | _____              |
| <input type="checkbox"/> | Gravel type used: _____ Depth: _____ inches                         | _____          | _____              |
| <input type="checkbox"/> | Compact gravel base with plate compactor or roller                  | _____          | _____              |
| <input type="checkbox"/> | Verify base is level (max 1/4" variance in 10 feet)                 | _____          | _____              |
| <input type="checkbox"/> | Install drainage tile around perimeter (if required)                | _____          | _____              |
| <input type="checkbox"/> | Verify drainage tile slopes to daylight or sump (1/8" per foot min) | _____          | _____              |

**A4: FOOTER FORMS & REBAR**

| <input type="checkbox"/> | Task                                                           | Date Completed | Notes/Measurements |
|--------------------------|----------------------------------------------------------------|----------------|--------------------|
| <input type="checkbox"/> | Install footer forms per plan dimensions                       | _____          | _____              |
| <input type="checkbox"/> | Footer width: _____ inches Footer depth: _____ inches          |                |                    |
| <input type="checkbox"/> | Forms are straight, level, and properly braced                 | _____          | _____              |
| <input type="checkbox"/> | Verify footer width and depth at multiple locations            | _____          | _____              |
| <input type="checkbox"/> | Install rebar per plan (typically #4 or #5, 2 bars continuous) | _____          | _____              |
| <input type="checkbox"/> | Rebar size: # _____ Configuration: _____                       |                |                    |
| <input type="checkbox"/> | Rebar is elevated on chairs (3" min clearance from bottom)     | _____          | _____              |
| <input type="checkbox"/> | All rebar splices overlap minimum 18" and are tied with wire   | _____          | _____              |
| <input type="checkbox"/> | Rebar is clean (no rust scale, oil, or debris)                 | _____          | _____              |
| <input type="checkbox"/> | Corner rebar is properly bent or overlapped (no gaps)          | _____          | _____              |

**A5: PLUMBING UNDER-SLAB ROUGH-IN**

| <input type="checkbox"/> | <b>Task</b>                                                       | <b>Date Completed</b> | <b>Notes/<br/>Measurements</b> |
|--------------------------|-------------------------------------------------------------------|-----------------------|--------------------------------|
| <input type="checkbox"/> | Install all plumbing stubs per plan (water supply, drains, vents) | _____                 | _____                          |
| <input type="checkbox"/> | Verify plumbing stub locations match plan dimensions              | _____                 | _____                          |
| <input type="checkbox"/> | All drain pipes slope properly (1/4" per foot minimum)            | _____                 | _____                          |
| <input type="checkbox"/> | Pressure test water supply lines (if required by inspector)       | _____                 | _____                          |
| <input type="checkbox"/> | Cap all plumbing stubs to prevent concrete entry during pour      | _____                 | _____                          |
| <input type="checkbox"/> | Support all pipes properly (no sagging, proper bedding in gravel) | _____                 | _____                          |
| <input type="checkbox"/> | Take photos of all plumbing locations before pour                 | _____                 | _____                          |

**A6: VAPOR BARRIER (for slab-on-grade)**

| <input type="checkbox"/> | Task                                                                 | Date Completed | Notes/<br>Measurements |
|--------------------------|----------------------------------------------------------------------|----------------|------------------------|
| <input type="checkbox"/> | Install vapor barrier (minimum 6 mil poly, 10 mil preferred)         | _____          | _____                  |
| <input type="checkbox"/> | Overlap all seams minimum 6" and tape with approved sealing tape     | _____          | _____                  |
| <input type="checkbox"/> | Run vapor barrier up sides of forms (3-6" above slab height)         | _____          | _____                  |
| <input type="checkbox"/> | Seal vapor barrier around all plumbing penetrations                  | _____          | _____                  |
| <input type="checkbox"/> | Repair any tears or punctures with approved patch/tape               | _____          | _____                  |
| <input type="checkbox"/> | Place sand layer over vapor barrier if required (prevents punctures) | _____          | _____                  |

**A7: FOUNDATION WALL FORMS (if applicable)**

| <input type="checkbox"/> | Task                                                                         | Date Completed | Notes/<br>Measurements |
|--------------------------|------------------------------------------------------------------------------|----------------|------------------------|
| <input type="checkbox"/> | Erect foundation wall forms (ICF, wood, or metal forms)                      | _____          | _____                  |
| <input type="checkbox"/> | <b>Wall height:</b> _____ inches <b>Wall thickness:</b> _____ inches         |                |                        |
| <input type="checkbox"/> | Forms are plumb, level, and properly braced (check with 4' level)            | _____          | _____                  |
| <input type="checkbox"/> | Install tie rods/snap ties at proper spacing per form manufacturer           | _____          | _____                  |
| <input type="checkbox"/> | Install vertical rebar in walls per plan (typically #4 @ 16-24" o.c.)        | _____          | _____                  |
| <input type="checkbox"/> | Install horizontal rebar per plan (min 2 continuous bars)                    | _____          | _____                  |
| <input type="checkbox"/> | Tie vertical rebar to footer rebar (dowels or epoxy anchors)                 | _____          | _____                  |
| <input type="checkbox"/> | Install anchor bolts at proper spacing (typically 6' o.c., 12" from corners) | _____          | _____                  |
| <input type="checkbox"/> | <b>Anchor bolt size:</b> _____ <b>Embedment depth:</b> _____ inches          |                |                        |
| <input type="checkbox"/> | Create forms for window wells, bulkhead openings (if applicable)             | _____          | _____                  |

| <input type="checkbox"/> | Task                                                           | Date Completed | Notes/<br>Measurements |
|--------------------------|----------------------------------------------------------------|----------------|------------------------|
| <input type="checkbox"/> | Coat forms with release agent/oil (prevents concrete adhesion) | _____          | _____                  |
| <input type="checkbox"/> | Double-check all dimensions before calling for inspection      | _____          | _____                  |

**A8: PRE-INSPECTION CHECKLIST**

|                          |                                                                      |
|--------------------------|----------------------------------------------------------------------|
| <input type="checkbox"/> | <b>Critical Items to Verify Before Calling Inspector</b>             |
| <input type="checkbox"/> | Foundation layout is square (diagonals match within 1/4")            |
| <input type="checkbox"/> | Excavation depth meets or exceeds frost depth requirement            |
| <input type="checkbox"/> | Footer dimensions (width and depth) match approved plans             |
| <input type="checkbox"/> | Rebar size, spacing, and placement meet code requirements            |
| <input type="checkbox"/> | Rebar has proper concrete cover (3" min from soil, 2" from forms)    |
| <input type="checkbox"/> | All plumbing under slab is installed and positioned correctly        |
| <input type="checkbox"/> | Vapor barrier is intact with no tears or unsealed penetrations       |
| <input type="checkbox"/> | Forms are clean, braced, and will not move during concrete pour      |
| <input type="checkbox"/> | Anchor bolts are on-site and ready to install during pour            |
| <input type="checkbox"/> | Site is accessible for inspector vehicle and concrete trucks         |
| <input type="checkbox"/> | Building permit is posted in visible location on site                |
| <input type="checkbox"/> | Approved foundation plans are available on-site for inspector review |

**A9: FOUNDATION INSPECTION**

|                                                                                                                                                   |
|---------------------------------------------------------------------------------------------------------------------------------------------------|
|  <b>STOP: DO NOT POUR CONCRETE UNTIL INSPECTION IS PASSED!</b> |
|---------------------------------------------------------------------------------------------------------------------------------------------------|

|                          |                                                                                                                                |
|--------------------------|--------------------------------------------------------------------------------------------------------------------------------|
| <input type="checkbox"/> | <b>Inspection Process</b>                                                                                                      |
| <input type="checkbox"/> | <b>Inspection Requested:</b> _____ <b>Inspector:</b> _____                                                                     |
| <input type="checkbox"/> | <b>Inspection Date:</b> _____ <b>Time:</b> _____ <b>Weather:</b> _____                                                         |
| <input type="checkbox"/> | <b>INSPECTION RESULT:</b> <input type="checkbox"/> PASSED <input type="checkbox"/> FAILED <input type="checkbox"/> CONDITIONAL |
| <input type="checkbox"/> | <b>Inspector Comments/Requirements:</b><br>_____<br>_____<br>_____                                                             |
| <input type="checkbox"/> | All inspector-required corrections completed and re-inspected (if needed)                                                      |
| <input type="checkbox"/> | <b>Final Approval Date:</b> _____ <b>Approved to Pour:</b> <input type="checkbox"/> YES                                        |

**SECTION B: POUR DAY PREPARATION & EXECUTION****B1: CONCRETE ORDER & SCHEDULING**

| <input type="checkbox"/> | Task                                                                       | Date Completed | Notes |
|--------------------------|----------------------------------------------------------------------------|----------------|-------|
| <input type="checkbox"/> | Calculate concrete quantity needed (cubic yards) - add 5% waste            | _____          | _____ |
| <input type="checkbox"/> | <b>Concrete Quantity Ordered:</b> _____ yards<br><b>Mix Design:</b> _____  |                |       |
| <input type="checkbox"/> | Specify concrete strength (typically 3000-4000 PSI for foundations)        | _____          | _____ |
| <input type="checkbox"/> | Request appropriate slump (4-5" typical, 6-7" if using pump)               | _____          | _____ |
| <input type="checkbox"/> | Order fiber reinforcement additive (if specified in plans)                 | _____          | _____ |
| <input type="checkbox"/> | <b>Ready-Mix Company:</b> _____<br><b>Phone:</b> _____                     |                |       |
| <input type="checkbox"/> | <b>Pour Date Scheduled:</b> _____<br><b>Arrival Time:</b> _____            |                |       |
| <input type="checkbox"/> | <b>Number of Trucks:</b> _____ <b>Load Spacing:</b> _____ minutes          |                |       |
| <input type="checkbox"/> | Confirm pump truck if needed - <b>Company:</b> _____<br><b>Time:</b> _____ | _____          | _____ |

**B2: WEATHER & SITE CONDITIONS**

| <input type="checkbox"/> | Task                                                                                                                       | Date Completed | Notes |
|--------------------------|----------------------------------------------------------------------------------------------------------------------------|----------------|-------|
| <input type="checkbox"/> | Check 3-day weather forecast (no rain during pour, no freeze for 7 days)                                                   | _____          | _____ |
| <input type="checkbox"/> | <b>Pour Day Forecast:</b> High ____ °F / Low ____ °F<br>- Precip: <input type="checkbox"/> Yes <input type="checkbox"/> No |                |       |
| <input type="checkbox"/> | Reschedule if temperature will be below 40°F or above 90°F                                                                 | _____          | _____ |
| <input type="checkbox"/> | Have tarps/plastic sheeting ready in case of unexpected rain                                                               | _____          | _____ |
| <input type="checkbox"/> | Have insulated blankets ready if cold weather (below 50°F)                                                                 | _____          | _____ |
| <input type="checkbox"/> |                                                                                                                            | _____          | _____ |



| <input type="checkbox"/> | Task                                                       | Date Completed | Notes |
|--------------------------|------------------------------------------------------------|----------------|-------|
|                          | Verify access road is dry and firm enough for heavy trucks |                |       |

### B3: TOOLS, MATERIALS & LABOR

|                              |                                                                      |
|------------------------------|----------------------------------------------------------------------|
| <input type="checkbox"/>     | Items Needed On-Site Before Pour Begins                              |
| <b>TOOLS &amp; EQUIPMENT</b> |                                                                      |
| <input type="checkbox"/>     | Wheelbarrows (at least 2) and shovels (multiple)                     |
| <input type="checkbox"/>     | Concrete vibrator (electric or gas-powered)                          |
| <input type="checkbox"/>     | Bull float and hand floats (magnesium or wood)                       |
| <input type="checkbox"/>     | Screed board (straight 2x4 or 2x6, longer than pour width)           |
| <input type="checkbox"/>     | Hand tamper and concrete rake                                        |
| <input type="checkbox"/>     | 4-foot level and tape measure                                        |
| <input type="checkbox"/>     | Edging tools and grooving tools (for control joints)                 |
| <input type="checkbox"/>     | Rubber boots and gloves for all workers                              |
| <b>MATERIALS</b>             |                                                                      |
| <input type="checkbox"/>     | Anchor bolts (verify correct size/length, have extras)               |
| <input type="checkbox"/>     | Curing compound or plastic sheeting for curing                       |
| <input type="checkbox"/>     | Water source for cleaning tools and curing concrete                  |
| <input type="checkbox"/>     | Form release oil (if not already applied)                            |
| <input type="checkbox"/>     | Foam backer rod for control joints (if applicable)                   |
| <b>LABOR</b>                 |                                                                      |
| <input type="checkbox"/>     | Minimum 4-6 workers lined up and confirmed for pour day              |
| <input type="checkbox"/>     | Workers briefed on safety (wet concrete is caustic - wear PPE!)      |
| <input type="checkbox"/>     | Assign specific roles: screeding, floating, vibrating, tool cleaning |
| <input type="checkbox"/>     | First aid kit on-site with eye wash (concrete in eyes = emergency!)  |

**B4: DURING THE POUR**

| <input type="checkbox"/> | Task                                                                       | Completed | Notes |
|--------------------------|----------------------------------------------------------------------------|-----------|-------|
| <input type="checkbox"/> | <b>Pour Start Time:</b> _____ <b>Truck #1 Arrival:</b> _____               |           |       |
| <input type="checkbox"/> | Verify concrete slump before discharge (3-6" typical)                      | _____     | _____ |
| <input type="checkbox"/> | DO NOT add water to concrete without reducing payment (weakens mix!)       | _____     | _____ |
| <input type="checkbox"/> | Pour concrete in sections, working systematically (don't overfill areas)   | _____     | _____ |
| <input type="checkbox"/> | Vibrate concrete thoroughly to eliminate voids (especially near forms)     | _____     | _____ |
| <input type="checkbox"/> | DO NOT over-vibrate (causes segregation and weak concrete)                 | _____     | _____ |
| <input type="checkbox"/> | Monitor forms for movement, bulging, or failure during pour                | _____     | _____ |
| <input type="checkbox"/> | Install anchor bolts while concrete is still workable                      | _____     | _____ |
| <input type="checkbox"/> | Verify anchor bolt spacing and alignment (check with string line)          | _____     | _____ |
| <input type="checkbox"/> | Screed concrete level with top of forms (use straight 2x4)                 | _____     | _____ |
| <input type="checkbox"/> | Bull float surface to smooth and level                                     | _____     | _____ |
| <input type="checkbox"/> | Create control joints if pouring slab (every 10-15 feet)                   | _____     | _____ |
| <input type="checkbox"/> | Take concrete test cylinders (if required by inspector/engineer)           | _____     | _____ |
| <input type="checkbox"/> | <b>Pour Completion Time:</b> _____<br><b>Total Duration:</b> _____ hrs     |           |       |
| <input type="checkbox"/> | <b>Total Concrete Used:</b> _____ yards<br><b>Waste/Short:</b> _____ yards |           |       |

## SECTION C: POST-POUR FINISHING & CURING

### C1: FINISHING (if slab/exposed surface)

| <input type="checkbox"/> | Task                                                                      | Date Completed | Notes |
|--------------------------|---------------------------------------------------------------------------|----------------|-------|
| <input type="checkbox"/> | Wait for bleed water to evaporate (do not finish while water is present!) | _____          | _____ |
| <input type="checkbox"/> | Hand float surface to desired texture                                     | _____          | _____ |
| <input type="checkbox"/> | Edge all perimeter areas with edging tool                                 | _____          | _____ |
| <input type="checkbox"/> | Groove control joints to 1/4 depth of slab                                | _____          | _____ |
| <input type="checkbox"/> | Broom finish surface if non-slip texture desired                          | _____          | _____ |
| <input type="checkbox"/> | Do final troweling when concrete is firm enough to support weight         | _____          | _____ |

### C2: CURING

| <input type="checkbox"/> | Task                                                                   | Date Completed | Notes |
|--------------------------|------------------------------------------------------------------------|----------------|-------|
| <input type="checkbox"/> | Apply curing compound OR cover with plastic sheeting (within 12 hours) | _____          | _____ |
| <input type="checkbox"/> | Keep concrete moist for minimum 7 days (14 days in cold weather)       | _____          | _____ |
| <input type="checkbox"/> | Protect from freezing temperatures (cover with insulated blankets)     | _____          | _____ |
| <input type="checkbox"/> | Protect from excessive heat and sun (mist with water if needed)        | _____          | _____ |
| <input type="checkbox"/> | Protect from rain damage in first 24 hours (cover with tarps)          | _____          | _____ |

### C3: FORM REMOVAL & WATERPROOFING

| <input type="checkbox"/> | Task                                                               | Date Completed | Notes |
|--------------------------|--------------------------------------------------------------------|----------------|-------|
| <input type="checkbox"/> | Wait minimum 3 days before removing forms (7 days in cold weather) | _____          | _____ |
| <input type="checkbox"/> | Remove forms carefully to avoid chipping or damaging concrete      | _____          | _____ |
| <input type="checkbox"/> | Remove snap ties and patch holes with mortar/hydraulic cement      | _____          | _____ |

| <input type="checkbox"/> | Task                                                            | Date Completed | Notes |
|--------------------------|-----------------------------------------------------------------|----------------|-------|
| <input type="checkbox"/> | Inspect foundation walls for honeycomb, voids, or defects       | _____          | _____ |
| <input type="checkbox"/> | Repair any defects before waterproofing (surface must be sound) | _____          | _____ |
| <input type="checkbox"/> | Apply dampproofing/waterproofing per plan (tar, membrane, etc.) | _____          | _____ |
| <input type="checkbox"/> | Install drainage board or protection board over waterproofing   | _____          | _____ |
| <input type="checkbox"/> | Verify perimeter drain tile is in place and functional          | _____          | _____ |

#### C4: BACKFILL & COMPACTION

| <input type="checkbox"/> | Task                                                                  | Date Completed | Notes |
|--------------------------|-----------------------------------------------------------------------|----------------|-------|
| <input type="checkbox"/> | Wait minimum 7 days after pour before backfilling (14 days preferred) | _____          | _____ |
| <input type="checkbox"/> | Ensure waterproofing is fully cured before backfill                   | _____          | _____ |
| <input type="checkbox"/> | Remove large rocks and debris from backfill material                  | _____          | _____ |
| <input type="checkbox"/> | Backfill in 12" lifts, compacting each layer (plate compactor)        | _____          | _____ |
| <input type="checkbox"/> | Keep heavy equipment away from walls (compact by hand near walls)     | _____          | _____ |
| <input type="checkbox"/> | Grade soil away from foundation (2% min slope, 6" drop in 10 feet)    | _____          | _____ |
| <input type="checkbox"/> | Protect foundation from erosion until final grading/landscaping       | _____          | _____ |

**C5: FINAL INSPECTION & APPROVAL**

|                          |                                                                                                                                      |
|--------------------------|--------------------------------------------------------------------------------------------------------------------------------------|
| <input type="checkbox"/> | <b>Final Foundation Inspection</b>                                                                                                   |
| <input type="checkbox"/> | <b>Final Inspection Requested:</b> _____ <b>Inspector:</b> _____                                                                     |
| <input type="checkbox"/> | <b>Inspection Date:</b> _____ <b>Time:</b> _____                                                                                     |
| <input type="checkbox"/> | Foundation is fully cured (minimum 7 days since pour)                                                                                |
| <input type="checkbox"/> | Forms removed and all repairs completed                                                                                              |
| <input type="checkbox"/> | Waterproofing applied and drainage installed                                                                                         |
| <input type="checkbox"/> | Backfill completed and properly compacted                                                                                            |
| <input type="checkbox"/> | Final grading slopes away from foundation                                                                                            |
| <input type="checkbox"/> | <b>FINAL INSPECTION RESULT:</b> <input type="checkbox"/> PASSED <input type="checkbox"/> FAILED <input type="checkbox"/> CONDITIONAL |
| <input type="checkbox"/> | <b>Inspector Comments:</b><br>_____<br>_____<br>_____                                                                                |
| <input type="checkbox"/> | <b>Approved to Proceed with Framing:</b> <input type="checkbox"/> YES <b>Date:</b> _____                                             |

**FOUNDATION COMPLETION SIGN-OFF**

|                                                                                                                                                                                    |                           |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|
| <p>I certify that the foundation has been constructed according to approved plans and all inspections have passed. The foundation is ready for the next phase of construction.</p> |                           |
| <p><b>Owner-Builder Signature:</b><br/>_____</p>                                                                                                                                   | <p><b>Date:</b> _____</p> |
| <p><b>Foundation Contractor (if applicable):</b><br/>_____</p>                                                                                                                     | <p><b>Date:</b> _____</p> |

**PHOTO DOCUMENTATION - FOUNDATION**

Document all critical stages with photos. These are essential for warranty claims, inspection appeals, and future reference.

| Date  | Photo Description                      | File Name/Number | Notes |
|-------|----------------------------------------|------------------|-------|
| _____ | Excavation complete and depth verified | _____            | _____ |

| Date  | Photo Description                 | File Name/Number | Notes |
|-------|-----------------------------------|------------------|-------|
| _____ | Rebar installed before inspection | _____            | _____ |
| _____ | Plumbing under-slab installed     | _____            | _____ |
| _____ | Vapor barrier and gravel base     | _____            | _____ |
| _____ | Forms ready for inspection        | _____            | _____ |
| _____ | During pour - concrete placement  | _____            | _____ |
| _____ | Anchor bolts installed            | _____            | _____ |
| _____ | Finished surface after pour       | _____            | _____ |
| _____ | Forms removed - walls complete    | _____            | _____ |
| _____ | Waterproofing applied             | _____            | _____ |
| _____ | Drainage system installed         | _____            | _____ |
| _____ | Backfill completed                | _____            | _____ |

NOTES, ISSUES & LESSONS LEARNED

|  |  |
|--|--|
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |
|  |  |