

DRYWALL COMPLETION CHECKLIST

Project Name: _____

Address: _____

Inspector/Supervisor: _____ Date: _____

SECTION 1: DRYWALL HANGING INSPECTION

Item	Check	Notes/Location
All walls covered with drywall	■	_____
All ceilings covered with drywall	■	_____
Proper screw spacing (12" o.c. walls, 12" o.c. ceilings)	■	_____
No screws proud of surface (all dimpled)	■	_____
Corner bead installed on all outside corners	■	_____
Corner bead straight and secure	■	_____
Cutouts for electrical boxes correct and clean	■	_____
Cutouts for mechanical vents correct	■	_____
Cutouts for plumbing access correct	■	_____
HVAC register openings cut accurately	■	_____
Recessed lighting openings cut properly	■	_____
Joints staggered (no four-way intersections)	■	_____
Proper moisture-resistant drywall in wet areas	■	_____
Proper fire-rated drywall where required	■	_____
No gaps larger than 1/4" at joints	■	_____

Additional Hanging Notes:

SECTION 2: TAPING AND FINISHING

First Coat (Tape and Embed):

Item	Check	Notes/Location
All joints taped with paper or mesh tape	■	_____
Tape embedded in joint compound	■	_____
No bubbles or wrinkles in tape	■	_____
Corner bead coated	■	_____
Inside corners taped and embedded	■	_____
All screw dimples filled	■	_____
No ridges or high spots	■	_____
Compound feathered at edges	■	_____
Adequate drying time allowed (24+ hours)	■	_____

First Coat Completion Date: _____ Inspector: _____

Second Coat (Fill and Feather):

Item	Check	Notes/Location
All joints covered with wider coat	■	_____
Screw dimples filled again if needed	■	_____
Feathered edges 2-3" wider than first coat	■	_____
Corner beads coated smoothly	■	_____
Inside corners smooth and even	■	_____
Any imperfections from first coat corrected	■	_____
No trowel marks or ridges	■	_____
Smooth transition from joint to field	■	_____

Adequate drying time allowed (24+ hours)	☒	
--	--	-------

Second Coat Completion Date: _____ Inspector: _____

Third Coat (Final Skim/Finish Coat):

Item	Check	Notes/Location
Final skim coat applied to all joints	■	_____
Feathered edges 4-6" wider than second coat	■	_____
All screw dimples completely invisible	■	_____
Corners perfectly smooth	■	_____
No visible ridges or imperfections	■	_____
Smooth transition - can't see/feel joints	■	_____
Entire surface ready for texture/paint	■	_____
Adequate drying time allowed (24+ hours)	■	_____

Third Coat Completion Date: _____ Inspector: _____

Sanding:

Item	Check	Notes/Location
All joints sanded smooth	■	_____
No high spots or ridges remain	■	_____
Corners sanded carefully (not oversanded)	■	_____
Entire surface smooth to touch	■	_____
Dust cleaned from all surfaces	■	_____
Dust vacuumed from floors	■	_____
Light test performed (no shadows/defects)	■	_____
Touch-up areas identified and listed below	■	_____

Sanding Completion Date: _____ Inspector: _____

Texture Application (if applicable):

Texture Type: ☐ Orange Peel ☐ Knockdown ☐ Skip Trowel ☐ Smooth ☐ Other:

Item	Check	Notes/Location
Surface properly primed before texture	☐	_____
Texture pattern consistent throughout	☐	_____
Texture density/coverage uniform	☐	_____
Knockdown timing consistent (if applicable)	☐	_____
Corners and edges textured properly	☐	_____
Ceiling texture matches walls (if same)	☐	_____
No drips or runs in texture	☐	_____
Sample approved before full application	☐	_____
Adequate drying time before painting	☐	_____

Texture Completion Date: _____ Applicator: _____

Touch-Up Areas Needed:

Location/Room	Issue	Corrected	Date
_____	_____	☐	_____
_____	_____	☐	_____
_____	_____	☐	_____
_____	_____	☐	_____
_____	_____	☐	_____
_____	_____	☐	_____
_____	_____	☐	_____
_____	_____	☐	_____

SECTION 3: PROBLEM AREAS DOCUMENTATION

Cracks Noted:

Location	Length	Width	Cause	Repair Method	Repaired

Nail Pops Noted:

Location/Room	Number of Pops	Cause (if known)	Repaired	Date

Other Repairs Needed:

Location	Description of Issue	Priority	Completed	Date
		HighMedLow		
		HighMedLow		
		HighMedLow		
		HighMedLow		

		■ High ■ Med ■ Low	■	
		■ High ■ Med ■ Low	■	

SECTION 4: FINAL APPROVAL

Quality Check	Pass/Fail	Notes
Overall drywall installation quality	■ Pass ■ Fail	
Taping and finishing quality	■ Pass ■ Fail	
Texture application (if applicable)	■ Pass ■ Fail ■ N/A	
All repairs completed satisfactorily	■ Pass ■ Fail	
Surface ready for priming/painting	■ Pass ■ Fail	
Acceptable for next phase of work	■ Yes ■ No	

Overall Comments/Observations:

Inspector/Supervisor Signature:

Date:

Owner/Builder Signature:

Date:

Items to be Completed Before Next Phase:

- _____

- _____

- _____

- _____
