

1.1 Master Project Timeline

A Gantt-style schedule covering typical owner-builder construction from pre-construction through final completion — six phases, planned vs. actual dates, and inspection milestones.

Project Name: _____

Project Start Date: _____

Project Address: _____

Target Completion: _____

Owner-Builder: _____

Total Duration (weeks): _____

INSTRUCTIONS FOR USE

Timeline Format: This Gantt-style timeline covers typical owner-builder construction from pre-construction through final completion. Adjust durations based on your specific project, climate, and availability.

Dependencies: Tasks are organized in typical sequence. Weather delays, inspection failures, or material delays will push dependent tasks.

Weather Buffer: Add 10–15% buffer time for outdoor work in areas with variable weather. More in harsh climates.

 **INSPECTION MILESTONES**

Tasks marked **(INSP)** are inspection milestones — work cannot proceed until the inspection passes.

PHASE 1: PRE-CONSTRUCTION (Weeks 1-4)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Finalize plans and specifications	1-2 weeks					
☐	Submit permit applications	1 day					

PHASE 1: PRE-CONSTRUCTION (Weeks 1-4)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Await permit approval	2-4 weeks					
☐	Secure financing/construction loan	2-3 weeks					
☐	Obtain builder's risk insurance	1 week					
☐	Interview and hire subcontractors	2-3 weeks					
☐	Order long-lead materials (windows, doors, trusses)	1 week					
☐	Schedule portable toilet and dumpster	1-2 days					
☐	Custom task: _____						
☐	Custom task: _____						

PHASE 2: SITE PREPARATION & FOUNDATION (Weeks 5-8)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Call 811 — Utility locate	2-3 days					
☐	Site clearing and tree protection	1-3 days					
☐	Rough grading and access road	1-2 days					
☐	Install temporary power and water	1-2 days					

PHASE 2: SITE PREPARATION & FOUNDATION (Weeks 5-8)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Install erosion control measures	1 day					
☐	Foundation layout and batter boards	1 day					
☐	Excavation for foundation	1-2 days					
☐	Footer forms, rebar, and plumbing stubs	2-3 days					
☐	FOOTER INSPECTION (INSP)	1 day					
☐	Pour footers	1 day					
☐	Footer curing (minimum 3-7 days)	3-7 days					
☐	Foundation wall forms and rebar	2-4 days					
☐	FOUNDATION WALL INSPECTION (INSP)	1 day					
☐	Pour foundation walls	1 day					
☐	Foundation curing and form removal	3-7 days					
☐	Waterproofing and drainage installation	1-2 days					
☐	Backfill and compaction	1-2 days					
☐	FOUNDATION FINAL INSPECTION (INSP)	1 day					

PHASE 2: SITE PREPARATION & FOUNDATION (Weeks 5-8)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Custom task: _____						
☐	Custom task: _____						

PHASE 3: ROUGH-IN (Weeks 9-14)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Floor framing and subfloor	3-5 days					
☐	Wall framing	5-7 days					
☐	Roof framing/truss installation	2-4 days					
☐	Roof sheathing	1-2 days					
☐	FRAMING INSPECTION (INSP)	1 day					
☐	Roofing (underlayment and shingles)	2-4 days					
☐	Window and exterior door installation	2-3 days					
☐	House wrap and exterior moisture barrier	1-2 days					
☐	Plumbing rough-in	3-5 days					
☐	PLUMBING ROUGH-IN INSPECTION (INSP)	1 day					

PHASE 3: ROUGH-IN (Weeks 9-14)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	HVAC rough-in (ducts, vents)	3-5 days					
☐	HVAC ROUGH-IN INSPECTION (INSP)	1 day					
☐	Electrical rough-in	4-6 days					
☐	ELECTRICAL ROUGH-IN INSPECTION (INSP)	1 day					
☐	Custom task: _____						
☐	Custom task: _____						

PHASE 4: INSULATION & DRYWALL (Weeks 15-18)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Insulation installation (walls, ceiling, floors)	2-4 days					
☐	INSULATION INSPECTION (INSP)	1 day					
☐	Drywall hanging	3-5 days					
☐	Drywall taping and mudding (3 coats)	5-7 days					
☐	Drywall sanding and touch-up	1-2 days					
☐	Texture application (if applicable)	1-2 days					

PHASE 4: INSULATION & DRYWALL (Weeks 15-18)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Custom task: _____						
☐	Custom task: _____						

PHASE 5: FINISH WORK (Weeks 19-26)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Interior door installation	1-2 days					
☐	Interior trim (baseboards, casings, crown)	4-6 days					
☐	Cabinet installation (kitchen and baths)	2-3 days					
☐	Countertop templating	1 day					
☐	Countertop fabrication (wait time)	5-10 days					
☐	Countertop installation	1 day					
☐	Interior painting (primer and 2 coats)	5-7 days					
☐	Flooring installation (LVP, tile, hardwood)	3-7 days					
☐	Plumbing fixtures (sinks, toilets, tubs)	2-3 days					
☐	Electrical fixtures (switches, outlets, lights)	2-3 days					

PHASE 5: FINISH WORK (Weeks 19-26)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	HVAC system startup and trim-out	1-2 days					
☐	Appliance installation	1 day					
☐	Tile work (backsplash, showers)	2-4 days					
☐	Exterior siding installation	4-7 days					
☐	Exterior trim and soffit/fascia	2-3 days					
☐	Gutters and downspouts	1 day					
☐	Driveway and walkways	2-3 days					
☐	Deck/porch construction (if applicable)	3-5 days					
☐	Custom task: _____						
☐	Custom task: _____						

PHASE 6: FINAL COMPLETION (Weeks 27-30)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Final grading and drainage	1-2 days					
☐	Landscaping (seeding, sod, plants)	2-4 days					

PHASE 6: FINAL COMPLETION (Weeks 27-30)

	Task	Duration	Start Date	End Date	Actual Start	Actual End	Status
☐	Mailbox and address numbers	1 day					
☐	Interior and exterior final cleaning	1-2 days					
☐	Punch list walkthrough	1 day					
☐	Complete punch list items	2-5 days					
☐	FINAL BUILDING INSPECTION (INSP)	1 day					
☐	CERTIFICATE OF OCCUPANCY (CO)	1-3 days					
☐	Utility final connections and activation	1-2 days					
☐	Final HVAC system testing and balancing	1 day					
☐	Remove temporary facilities (toilet, dumpster)	1 day					
☐	Close out construction loan/convert to mortgage	1-2 weeks					
☐	Custom task: _____						
☐	Custom task: _____						

WEATHER DELAYS & BUFFER TRACKING

Date	Delayed Task	Reason	Days Lost	New Target Date

NOTES & CRITICAL DEPENDENCIES