

3.1 Framing Inspection Checklist

Every framing item the inspector will look at — foundation connections through roof structure — plus the results, corrections and sign-off record.

Property Address: _____

Permit Number: _____ Inspection Date: _____

Inspector Name: _____ Phone: _____

Builder / GC: _____ Framing Contractor: _____

INSTRUCTIONS: Walk the frame with this checklist before you call for inspection. Check each item, record measurements in the Notes column, and photograph anything that will be covered by sheathing or drywall. Items that fail here are far cheaper to fix now than after the inspector red-tags them.

FOUNDATION-TO-FRAME CONNECTIONS

Sill Plates, Anchorage & Hold-Downs

	Item	Spec / Code	Notes
☐	Sill plate properly installed	PT lumber required	
☐	Sill plate size matches plans	Typically 2x6	
☐	Anchor bolts present and properly spaced	Max 6' o.c., 12" from ends	
☐	Anchor bolt size and embedment depth	1/2" min, 7" embedment	
☐	Washers and nuts on all anchor bolts	Required	
☐	Sill seal/gasket installed	Required under sill plate	
☐	Termite shield installed (if required)	Per local code	
☐	Pressure-treated lumber used where required	All wood within 6" of masonry	
☐	Hold-downs installed at shear walls	Per engineer specs	
☐	Simpson straps/ties at all connections	Per plan specifications	

Foundation Connection Notes

WALL FRAMING**Plates, Studs, Openings & Blocking**

	Item	Spec / Code	Notes
☐	Wall plates: bottom plate installed	Properly nailed to floor	
☐	Wall plates: double top plates installed	Joints offset 48" minimum	
☐	Stud spacing — exterior walls	16" or 24" o.c. per plan	
☐	Stud spacing — interior walls	16" or 24" o.c. per plan	
☐	Stud size matches plans	Typically 2x4 or 2x6	
☐	Load-bearing wall studs sized correctly	Per structural plan	
☐	Wall height matches plans	Check ceiling height specs	
☐	Headers properly sized for spans	Per span table/engineer	
☐	King studs present at all openings	Full height studs	
☐	Jack studs (trimmers) under headers	Both sides of opening	
☐	Cripple studs above/below openings	Match wall stud spacing	
☐	Corner framing adequate for insulation	3-stud or California corners	
☐	Partition wall backing installed	At all T-intersections	
☐	Fire blocking installed in walls	10' max height intervals	

Plates, Studs, Openings & Blocking

	Item	Spec / Code	Notes
☐	Fire blocking at floor/ceiling levels	Required at horizontal voids	

Plumb, Bracing & Sheathing

	Item	Spec / Code	Notes
☐	Walls plumb and straight	1/4" in 10' maximum	
☐	Bracing adequate until sheathing	Temporary bracing as needed	
☐	Sheathing installed and nailed properly	Per manufacturer/code	
☐	Sheathing edge support at horizontal joints	Blocking or clips required	
☐	Wall sheathing gaps at panel edges	1/8" spacing recommended	
☐	Proper nailing of sheathing to framing	6" o.c. edges, 12" field	
☐	Shear wall plywood/OSB thickness	Per engineered plan	
☐	Shear wall nailing pattern followed	Per engineered plan	
☐	House wrap/weather barrier installed	If applicable at this stage	
☐	Weather barrier lapped correctly	Shingle style, bottom to top	

Wall Framing Notes

FLOOR FRAMING

Joists, Bearing & Subfloor

	Item	Spec / Code	Notes
☐	Floor joist size matches plans	Verify size for spans	
☐	Floor joist spacing	12", 16", or 24" o.c. per plan	
☐	Joists properly bearing on supports	Minimum 1.5" bearing	
☐	Joist hangers installed where required	Proper size for joist	
☐	All joist hanger nails installed	Every hole filled	
☐	Rim joist/band board installed	Proper size and connection	
☐	Bridging/blocking installed	As required by code/plan	
☐	Subfloor thickness adequate	3/4" typical for 16" o.c.	
☐	Subfloor glued and screwed	Reduces squeaks	
☐	Subfloor edges supported properly	Tongue & groove or blocking	
☐	Subfloor gaps at panel edges	1/8" spacing recommended	

Openings, Cantilevers & Engineered Joists

	Item	Spec / Code	Notes
☐	Floor openings properly framed	Doubled joists/headers	
☐	Cantilevers properly supported	Per code/engineering	
☐	Cantilever joists extended back 2x	Min. ratio for cantilever	
☐	Engineered floor joists (I-joist/TJI) installed per manufacturer	Check installation guide	
☐	Web stiffeners at bearing points (I-joists)	Required at supports	

Openings, Cantilevers & Engineered Joists

	Item	Spec / Code	Notes
☐	No unauthorized cuts in I-joist webs	Follow mfr. guidelines	
☐	Floor level and flat	1/4" in 10' maximum	
☐	Squeaks addressed before covering	Walk and check	

Floor Framing Notes

ROOF FRAMING

Rafters, Ridge & Ties

	Item	Spec / Code	Notes
☐	Rafter/truss size matches plans	Verify engineered specs	
☐	Rafter/truss spacing	16" or 24" o.c. per plan	
☐	Roof pitch matches plans	Verify with level/square	
☐	Ridge board size adequate	Depth $\geq$ rafter cut end	
☐	Ridge beam properly sized (if load-bearing)	Per engineered plan	
☐	Rafters properly bird-mouthed	Proper seat and heel cut	
☐	Collar ties installed where required	Upper third of attic space	
☐	Rafter ties/ceiling joists adequate	Prevent wall spreading	
☐	Hurricane ties/clips installed	Each rafter to top plate	
☐	Gable end bracing installed	Per code requirements	

Eaves, Sheathing & Trusses

	Item	Spec / Code	Notes
☐	Roof overhang/eave depth per plan	Verify dimension	
☐	Fascia backing/blocking installed	For fascia attachment	
☐	Soffit backing/frieze blocks installed	As required	
☐	Roof sheathing thickness adequate	1/2" min. for 24" spacing	
☐	Roof sheathing properly attached	6" o.c. edges, 12" field	
☐	Sheathing gaps at panel edges	1/8" spacing recommended	
☐	H-clips installed if required	Check sheathing span rating	
☐	Valley framing properly supported	Valley rafters/jack rafters	
☐	Hip framing properly installed	Hip rafters/jack rafters	
☐	Roof openings properly framed	Chimneys, skylights, vents	
☐	Trusses installed per placement plan	Check orientation marks	
☐	Truss bracing installed per engineer	Lateral, diagonal bracing	
☐	No unauthorized truss modifications	Check for cuts/notches	
☐	Truss uplift clips at interior walls	If specified by engineer	

Roof Framing Notes

STRUCTURAL ELEMENTS

Engineering, Beams & Posts

	Item	Spec / Code	Notes
☐	Engineered plans on site for inspection	Required for review	
☐	Engineering notes highlighted/marked	Call-outs clearly visible	
☐	Load-bearing walls identified	Per structural plan	
☐	Load-bearing wall studs sized correctly	Per point loads/spans	
☐	Beams sized per engineering	LVL, steel, timber	
☐	Beam spans match approved plans	Verify dimensions	
☐	Beam-to-post connections proper	Simpson caps or engineer spec	
☐	Post size adequate for loads	Per engineered plan	
☐	Posts bear on proper footings	Check foundation plan	
☐	Post-to-footing connection adequate	Simpson base or embedded	
☐	Steel beams properly installed	Verify size and bearing	
☐	Steel beam connections bolted properly	Proper bolt size/quantity	
☐	LVL beams oriented correctly	Check manufacturer stamp	
☐	Glulam beams oriented correctly	Top stamped side up	

Lateral Resistance

	Item	Spec / Code	Notes
☐	Lateral bracing installed	Shear walls, hold-downs	
☐	Shear wall hold-downs installed	Simpson HD or specified	

Lateral Resistance

	Item	Spec / Code	Notes
☐	All hold-down bolts tight	Check torque if specified	
☐	Portal frames installed if required	For garage openings, etc.	
☐	Special seismic requirements met	Per local code/zone	
☐	Hurricane/wind tie-down requirements met	Per local code/zone	

Structural Notes

GENERAL FRAMING QUALITY

Material, Workmanship & Access

	Item	Spec / Code	Notes
☐	Lumber grade appropriate for use	Check stamps on lumber	
☐	No splits/checks compromising strength	Visual inspection	
☐	Framing members properly oriented	Crown up on joists/rafters	
☐	Nailing schedule followed	Per code requirements	
☐	No overdriven nails (crushed wood)	Visual inspection	
☐	All framing secure/no loose members	Push test, visual	
☐	Proper backing for drywall at corners	Prevent cracks	
☐	Backing installed for wall-mounted items	Grab bars, TVs, cabinets	
☐	Framing clear of plumbing/electrical runs	Adequate space for trades	

Material, Workmanship & Access

	Item	Spec / Code	Notes
☐	Notches in framing within code limits	Max 1/4 depth for bearing	
☐	Holes drilled in framing within limits	Center 1/3, max 1/3 width	
☐	Nail plates over drilled holes/notches	Protect wiring/plumbing	
☐	Recessed ceiling areas properly framed	Tray ceilings, soffits	
☐	Stairwell opening properly sized/framed	Per code width/headroom	
☐	Attic access opening framed	Min 22" x 30" opening	
☐	Crawl space access opening framed	Min 18" x 24" opening	
☐	Mechanical room clearances maintained	For equipment access/service	

General Quality Notes

INSPECTION RESULTS & CORRECTIONS**Initial Inspection**

Inspection Date: _____ Time: _____

Inspector: _____

RESULT: ☐ PASSED ☐ FAILED — Corrections Required

Deficiencies / Items Requiring Correction

Corrections Made

Date Corrections Completed: _____

Contractor / Person Making Corrections: _____

Description of Corrections

Re-Inspection (if required)

Re-Inspection Date: _____ Time: _____

Inspector: _____

RESULT: ☐ PASSED ☐ FAILED — Additional Corrections Required**Comments**

FINAL SIGN-OFF

Builder Signature: _____ Date: _____

Inspector Signature: _____ Date: _____

Permit Number: _____

FINAL APPROVAL: ☐ YES