

5.1 Drywall Completion Checklist

Hanging, three-coat taping, sanding and texture — inspected stage by stage, with problem areas documented before paint.

Project Name: _____

Address: _____

Inspector / Supervisor: _____ Date: _____

SECTION 1: DRYWALL HANGING INSPECTION

Hanging Inspection

	Item	Notes / Location
☐	All walls covered with drywall	
☐	All ceilings covered with drywall	
☐	Proper screw spacing (12" o.c. walls, 12" o.c. ceilings)	
☐	No screws proud of surface (all dimpled)	
☐	Corner bead installed on all outside corners	
☐	Corner bead straight and secure	
☐	Cutouts for electrical boxes correct and clean	
☐	Cutouts for mechanical vents correct	
☐	Cutouts for plumbing access correct	
☐	HVAC register openings cut accurately	
☐	Recessed lighting openings cut properly	
☐	Joints staggered (no four-way intersections)	
☐	Proper moisture-resistant drywall in wet areas	
☐	Proper fire-rated drywall where required	

Hanging Inspection

	Item	Notes / Location
☐	No gaps larger than 1/4" at joints	

Additional Hanging Notes

SECTION 2: TAPING AND FINISHING**First Coat (Tape and Embed)**

	Item	Notes / Location
☐	All joints taped with paper or mesh tape	
☐	Tape embedded in joint compound	
☐	No bubbles or wrinkles in tape	
☐	Corner bead coated	
☐	Inside corners taped and embedded	
☐	All screw dimples filled	
☐	No ridges or high spots	
☐	Compound feathered at edges	
☐	Adequate drying time allowed (24+ hours)	

First Coat Completion Date: _____ Inspector: _____

Second Coat (Fill and Feather)

	Item	Notes / Location
☐	All joints covered with wider coat	
☐	Screw dimples filled again if needed	
☐	Feathered edges 2-3" wider than first coat	
☐	Corner beads coated smoothly	
☐	Inside corners smooth and even	
☐	Any imperfections from first coat corrected	
☐	No trowel marks or ridges	
☐	Smooth transition from joint to field	
☐	Adequate drying time allowed (24+ hours)	

Second Coat Completion Date: _____ Inspector: _____

Third Coat (Final Skim / Finish Coat)

	Item	Notes / Location
☐	Final skim coat applied to all joints	
☐	Feathered edges 4-6" wider than second coat	
☐	All screw dimples completely invisible	
☐	Corners perfectly smooth	
☐	No visible ridges or imperfections	
☐	Smooth transition — can't see/feel joints	
☐	Entire surface ready for texture/paint	
☐	Adequate drying time allowed (24+ hours)	

Third Coat Completion Date: _____ Inspector: _____

Sanding

	Item	Notes / Location
☐	All joints sanded smooth	
☐	No high spots or ridges remain	
☐	Corners sanded carefully (not oversanded)	
☐	Entire surface smooth to touch	
☐	Dust cleaned from all surfaces	
☐	Dust vacuumed from floors	
☐	Light test performed (no shadows/defects)	
☐	Touch-up areas identified and listed below	

Sanding Completion Date: _____ Inspector: _____

Texture Application (if applicable)

Texture Type: ☐ Orange Peel ☐ Knockdown ☐ Skip Trowel ☐ Smooth

Other: _____

Texture Checklist

	Item	Notes / Location
☐	Surface properly primed before texture	
☐	Texture pattern consistent throughout	
☐	Texture density/coverage uniform	
☐	Knockdown timing consistent (if applicable)	
☐	Corners and edges textured properly	
☐	Ceiling texture matches walls (if same)	

Texture Checklist

	Item	Notes / Location
☐	No drips or runs in texture	
☐	Sample approved before full application	
☐	Adequate drying time before painting	

Texture Completion Date: _____ Applicator: _____

Touch-Up Areas Needed

Location / Room	Issue	Corrected	Date
		☐	
		☐	
		☐	
		☐	
		☐	
		☐	
		☐	
		☐	

SECTION 3: PROBLEM AREAS DOCUMENTATION

Cracks Noted

Location	Length	Width	Cause	Repair Method	Repaired
					☐
					☐
					☐
					☐
					☐
					☐

Nail Pops Noted

Location / Room	Number of Pops	Cause (if known)	Repaired	Date
			☐	
			☐	
			☐	
			☐	
			☐	
			☐	

Other Repairs Needed

Location	Description of Issue	Priority	Completed	Date
		☐ High ☐ Med ☐ Low	☐	
		☐ High ☐ Med ☐ Low	☐	

Other Repairs Needed

Location	Description of Issue	Priority	Completed	Date
		☐ High ☐ Med ☐ Low	☐	
		☐ High ☐ Med ☐ Low	☐	
		☐ High ☐ Med ☐ Low	☐	
		☐ High ☐ Med ☐ Low	☐	

SECTION 4: FINAL APPROVAL**Quality Check Sign-Off**

Quality Check	Result	Notes
Overall drywall installation quality	☐ Pass ☐ Fail	
Taping and finishing quality	☐ Pass ☐ Fail	
Texture application (if applicable)	☐ Pass ☐ Fail ☐ N/A	
All repairs completed satisfactorily	☐ Pass ☐ Fail	
Surface ready for priming/painting	☐ Pass ☐ Fail	
Acceptable for next phase of work	☐ Yes ☐ No	

Overall Comments / Observations

Inspector / Supervisor Signature: _____ Date: _____

Owner / Builder Signature: _____ Date: _____

Items to be Completed Before Next Phase

☐

☐

☐

☐

☐
